HALF YEARLY COMPLIANCE REPORT

AS PER CONDITION STIPULATED IN

ENVIRONMENTAL CLEARANCE
LETTER NO- J-11011/337/2013-IA II (I) Dated 15th May 2015 and Expansion 22nd March 2021

COMPLIANCE REPORT: OCTOBER 2025 TO MARCH 2026

For

Grain based Distillery (120 KLPD) along with Cogeneration Power Plant (3.5 MW)

and

Expansion of Grain Based Distillery from 120 To 240 KLPD & Co- Generation Power Plant from 3.5 MW To 8.0 MW Within Existing Plant Premises

AT

PANAGARH INDUSTRIAL PARK, (WBIDC)
PANAGARH, PURBA BARDHAMAN,
WESTBENGAL

PROJECT PROPONENT

M/S GLOBUS SPIRITS LIMITED,
Plot no B7, Industrial Park, Panagarh, Tehsil Ausgram- II,
District Purba Bardhaman, West Bengal

Globus Spirits

Regional Officer
Integrated Regional Office
Ministry of Environment, Forest and Climate Change
IB-198, Broadway Road,
IB Block, Sector iii, Bidhannagar
Kolkata-700106
Email : iro,Kolkata-mefcc@gov.in

Date : 30.05.2026

Sub: Compliance Report submission for the (Period: October 2025 to March 2026).

Ref: I. Environmental and CRZ Clearance Letter No. J-11011/337/2013-IA II (I) Dated 15th May 2015
II. Environmental and CRZ Clearance Letter No J-11011/337/2013-IA II(I) dated 22nd March, 2021
III. Your Office Letter No. File No. 106-12/EPE dated 11.05.2020

Sir,

With reference to the above kindly find the attached files herewith the six monthly (half-yearly) compliance report for the project i) "Grain based Distillery (120 KLPD) along with Cogeneration Power Plant (3.5 MW) at Panagarh Industrial Park, Panagarh District, Burdwan, West Bengal by MIs Globus Spirit Ltd" and

ii) Expansion Project of "Expansion of Grain based distillery from 120 to 240 KLPD & co-generation power plant from 3.5 MW to 8.0 MW within existing plant premises by M/s Globus Spirits Limited" and others supporting documents for the period of : October 2025 to March 2026.

Please acknowledge the same.

Thanking you,

Yours faithfully,

GLOBUS SPIRITS LIMITED

Authorised Signatory

Copy to:
1. Member Secretary, CPCB – for information please
2. Member Secretary, WBPCB – for information please

1st EC compliance Report: Status of Environment Compliance with stipulation as laid down by MoEF& CC vide Letter No. J-11011/337/2013-IA II (I) dated 15th May, 2015

Project Name: Grain Based Distillery (120 KLPD) along with Cogeneration Power Plant (3.5 MW) at Panagarh Industrial Park, Panagarh, District: Burdwan, West Bengal by M/s Globus Spirits Ltd.

Compliance Period: October 2025 to March 2026

I Operation Phase

A. Specific Conditions

S. No.	Condition of EC	Compliance Status of Action Plan
i)	Distillery unit shall be based on Grain based only and no Molasses based distillery unit shall be operated. The unit will use bagasse if available.	The distillery unit used only Grain based product as a raw material. The grains are easily available from the local market. The industry initially setup setup 120 KLPD Grain based distillery unit, which further expansion . The unit is not used Molasses based distillery.
ii)	ESP along with stack of adequate height shall be provided to husk/coal fired boiler to control particulate emission within 50mg/Nm^3. At no time, the emission levels should go beyond the prescribed standards. In the event of failure of any pollution control system adopted by the unit, the respective unit shall not be restarted until the control measures are rectified to achieve the desired efficiency.	The stack height of ESP is 60 m for 35 TPH Boiler to maintain particulate matter (PM) emissions below permissible limits. Online stack monitoring Installed and data is being transferred to CPCB and SPCB. The emission of particular matter of ESP is less than 50 mg/Nm^3. The online Stack monitoring result is attached as Annexure-I.
iii)	In plant, control measures for checking fugitive emissions from all the vulnerable sources shall be provided. Fugitive emissions shall be controlled by providing closed storage, closed	To control fugitive emissions following measures is adopted. i. The roads within the premises are concrete / paved to avoid

GLOBUS SPIRITS LIMITED

Authorised Signatory

S. No.	Condition of EC	Compliance Status of Action Plan
	handling & conveyance of chemicals/materials, multi-cyclone separator and water sprinkling system. Dust suppression system including water sprinkling system shall be provided at loading and unloading areas to control dust emissions. Fugitive emissions in the work zone environment, product, raw materials storage area etc. shall be regularly monitored and records shall be maintained. The emissions shall conform to the limits imposed by West Bengal State Pollution Control Board (WBSPCB).	vehicular emissions. ii. All transportation vehicles carry a valid PUC (Pollution under Control) Certificate iii. Proper servicing & maintenance of vehicles is carried out iv. Regular sweeping of all the roads & floors is done. v. Regular water sprinkling system is provided at loading and unloading areas and road to control dust emissions. vi. In the work zone environment, product and raw materials storage area etc. is regularly maintained and provided with closed storage, & conveyance of materials are done by closed conveyors. vii. Adequate greenbelt is developed in the plant premises. Greenbelt acts as surface for settling of dust particles & thus will reduce the particulate matter in air. viii. Coal Storage yard is under covered shed & tarpaulin covering also there for control the fugitive emission ix. Water Tanker are hired at regular basis for controlling the fugitive emission at roads, loading unloading points and others areas of plant premises. x. Regular basis sweeping at the internal roads of plant premises, housekeeping at the rooms and others office areas is maintained.

S. No.	Condition of EC	Compliance Status of Action Plan
		xi. Ambient air quality is regular interval monitoring
iv)	Pucca approach road to project site shall be constructed prior to commencing construction activity of the main distillery so as to avoid fugitive emissions.	Pucca approach road has been constructed from NH-2 to main distillery unit. The area is construction by West Bengal Industrial Development Corporation Limited (WBDCL). Factory inside road has also been constructed as RCC for avoid fugitive emissions. The portion of pucca road from NH-2 to main distillery unit photograph is attached as Annexure-II.
v)	The gaseous emissions from DG set shall be dispersed through adequate stack height as per CPCB guidelines. Acoustic enclosure shall be provided to the DG sets to mitigate the noise pollution.	One D.G. set of 1250 KVA with acoustic enclosure is installed for the power backup. The stack height of the D.G. set is maintained building as per CPCB norms. The result of ambient noise at the project sites and nearest DG Room is attached as Annexure-III. It's also compare with CPCB current norms.
vi)	The company shall upload the status of compliance of the stipulated environmental clearance conditions, including results of monitored data on its website and shall update the same periodically. It shall simultaneously be sent to the Regional office of MOEF, the respective Zonal office of CPCB and the WBPCB. The levels of $PM_{2.5}$, PM_{10}, SO_2, NOx, CO and HC (Methane) in ambient air shall be monitored and displayed at a convenient location near the main gate of the company and at important public places.	Ambient air quality result attached as Annexure-IV. The monitored environmental parameter is being displayed near the main gate and important public places. The result of monitored data is periodically sent to MoEF&CC and the respective zonal office of CPCB, WBPCB etc.
vii)	Total fresh water requirement from	Total fresh water requirement for the

S. No.	Condition of EC	Compliance Status of Action Plan
	ground water source/ surface water supply shall not exceed 1205 m^3/day for distillery and cogeneration unit and prior permission shall be obtained from the GWA/SGWA. Water consumption shall be reduced by adopting 3 R's (reduce, reuse and recycle) concept in the process.	industry within or below 1205 m^3/day. The above mentioned water have also obtained permission for the drawl of water from bore wells by West Bengal Groundwater Resource Development Authority vide letter No. 66491 (30 m^3/hr), 66718 (35 m^3/hr), 66498 (35 m^3/hr), 66717 (30 m^3/hr). Attached as Annexure-V
viii)	Spent wash generation shall not exceed 6 KI/KI of alcohol. Spent wash shall be treated through decanter and concentrated in multi-effect evaporator (MEE) to form DWGS. DWGS will be sent to dryer to form DOGS. The spentlees and condensate will be treated in UASBR followed by aerobic treatment and sand filtration /charcoal filtration. Treated effluent will be used for makeup water of cooling towers and water quality of treated effluent shall meet the norms prescribed by CPCB/SPCB and recycle/reuse. Online water monitoring system shall be installed for important parameters.	Agreed Spent wash is below 720 KLD i.e., 6Kl/Kl of 120 KLD of alcohol production, Spent wash is taken through centrifuge decanters and thin slops from the decanter centrifuge are partly recycled back to process (30-35%) and partly taken to thins slops evaporation plant for concentration of remaining solids to form syrup. This syrup is also Mixed into the wet cake coming out of centrifuge and passes through steam tube bundle dryer which is used as cattle feed. ETP of latest design to meet norms prescribed by CPCB/SPCB is constructed to treat spent lees, MEE condensate and Utilities wastewater and after confirming to standards prescribed by CPCB/SPCB, treated effluent will be recycled/ reused within the factory premises. No effluent is being discharged outside the distillery plant premises and Zero Effluent discharge. Decanter, multi-effect evaporator and dryer are installed to achieve zero discharge. Online camera & flow meter has been installed, which

S. No.	Condition of EC	Compliance Status of Action Plan
		is connected with the CPCB server
ix)	Automatic /online monitoring system (24 x 7 monitoring devices) for flow measurement and relevant pollutants in the treatment system to be installed. The data to be made available to the respective SPCB and in the Company's website.	Automatic/Online monitoring instrument has been installed. The regular monitoring is carried out by automatic /online monitoring system (24 x 7 monitoring devices) for flow measurement and relevant pollutants. Example some reading of online monitoring result is attached as Annexure-I.
x)	No effluent from distillery and co-generation power plant shall be discharged outside the factory premises and 'Zero' effluent discharge concept shall be adopted.	The waste water form distillery and co-generation power plant is treated in effluent treatment plant and multi effect evaporator. Treated water recycled/reused for various factory purposes and gardening. 'Zero' effluent discharge from project site is maintained.
xi)	Process effluent/any wastewater shall not be allowed to mix with storm water. Storm water drain shall be passed through guard pond.	Complied. Industrial process effluent / any wastewater is not being allowed to mix with storm water. The effluent is being directed to ETP and after treatment is being recycled and reused in plant operations / green belt development. Storm water is passed through guard pond through storm water drains in factory premises.
xii)	Adequate numbers of ground water quality monitoring stations by providing piezometers around the project area shall be set up. Sampling and trend analysis monitoring must be made on monthly a basis and report submitted to SPCB and this Ministry. The ground water quality monitoring	The ground water quality regularly monitoring by piezometer in an around the industry and its premises. The physico-chemical analyses of ground water in project surrounding study area are attached as Annexure-VI.

GLOBUS SPIRITS LIMITED

Authorised Signatory

S. No.	Condition of EC	Compliance Status of Action Plan
	for pH, BOD, COD, Chloride, Sulphate and Total Dissolve Solids shall be monitored and report submitted to the Ministry's Regional Office at Bhubaneshwar and WBSPCB.	
xiii)	No storage of wet cake shall be done at site to avoid odour problem. An additional dryer shall be installed so that at any time wet cake is not sold then wet cake shall be converted into dry cake by operating additional dryer.	Wet cake is not stored in the plant. Wet cake is processed by following ways: • Distillers Wet Grain Soluble (DWGS) Drier (steam tube bundle drier) is set up. • Wet cake / DWGS (211 MT/Day) is passed through steam tube bundle drier for drying into cake with 10-12% moisture (max.) to give higher shelf life. • Solid dry cakes (DDGS -75 MT/Day) are finally obtained. The solid dry cake is cleaned regularly, hence there is no odour problem obtained from plant premises. However, any problem arises during maintained it will be rectifying immediate basis.
xiv)	Coal storage shall be done in such a way that it does not get air borne or fly around due to wind. For this, it shall be kept in wet form.	Complied The coal storage area kept in separate place and is under covered shed & tarpaulin cover and it does maintain for moisture. Also adequate prevention is adopting for wind blow air borne dust. (Attached as Annexure-VII)

GLOBUS SPIRITS LIMITED

Authorised Signatory

S. No.	Condition of EC	Compliance Status of Action Plan
xv)	Fly ash shall be stored separately as per CPCB guidelines so that it shall not adversely affect the air quality, becoming air borne by wind or water regime during rainy season by flowing along with the storm water. Direct exposure of workers to fly ash & dust shall be avoided.	Fly ash from rice husk/coal is stored in closed silos. Fly ash from the plant is supplied to the brick manufacturers in closed bunkers.
xvi)	Firefighting system shall be as per norms and cover all areas where alcohol is produced, handled and stored. Provision of foam system for firefighting shall be made to control fire from the alcohol storage tank.	Alcohol storage and handling area firefighting facility is provided as per norms. Provision of Foam System for firefighting to control fire from the alcohol storage tank is provided.
xvii)	Risk Assessment shall be carried to assess the fire and explosion risk due to storage of alcohol and report submitted to the Ministry and its Regional Office at Bhubaneshwar within six months.	Complied Risk assessment has been carried out to assess the fire and explosion risk due to storage of alcohol. Fire safety Emergency Response Team is being developed in the industry premises attached as Annexure - VIII
xviii)	Occupational health surveillance programme shall be undertaken as regular exercise for all the employees. The first aid facilities in the occupational health center shall be strengthened and the regular medical test records of each employee shall be maintained separately.	Occupational health surveillance programme is taken as a regular exercise for all the employees and their records maintained. I. In order to ensure good health of workers, regular health check-up of the plant workers is carried out II. Proper storage and handling precautions is taken. The storage area is kept cool, dry and well ventilated away from any source of heat, flame or oxidizers III. Use of Personal Protective

S. No.	Condition of EC	Compliance Status of Action Plan
		Equipment (PPEs) is exercised. Proper training on use of PPEs, characteristics of the material handled and safety precautions adopted are given to the workers. IV. Fire safety measures are incorporated within the factory premises. All the fire extinguishing media such as water, dry chemicals, CO2, sand, dolomite etc. is kept in vital locations. V. Mock drills are arranged for the workers to test the effectiveness of the training program from time to time and the way to react in case of emergency. VI. Safety precautions is displayed in the premises on the banners, boards etc. VII. Both On-site & Off-site emergency preparedness plan is proposed.
xix)	Dedicated parking facility for loading and unloading of material shall be provided in the factory premises. Unit shall develop and implement good traffic management system for their incoming and outgoing vehicles to avoid congestion on the public road.	Dedicated parking facility for loading and unloading of material is provided in the factory premises. Good traffic management system is adopted for incoming and outgoing vehicles in the factory premises. Safety precautions is displayed in the premises on the banners, boards etc. Parking facility photograph is attached as Annexure-IX.

S. No.	Condition of EC	Compliance Status of Action Plan
xx)	As proposed, green belt over 33 % of the total project area shall be developed within plant premises with at least 10 meter wide green belt on all sides along the periphery of the project area, in downward direction, and along road sides etc. Selection of plant species shall be as per the CPCB guidelines in consultation with the DFO.	Total project area is 18.81 acre under which 6.2 acre area is prepared (about 33%) for green belt development area of 10 m width, wherever possible. However, More green belt area will be developed at the earliest. Selection of plant species will be as per the CPCB guidelines in consultation with DFO. The greenbelt plan and greenery of the industry premises is attached as Annexure X.
xxi)	All the commitment made regarding issues raised during the Public Hearing/consultation meeting held on 28thNovember, 2014 shall be satisfactorily implemented.	During public hearing the company committed to hire local people as per commitment and the company have already hired around 90% local work force strength for various jobs.
xxii)	At least 5 % of the total cost of the project shall be earmarked towards the Enterprise social responsibility based on Public Hearing issues and item-wise details along with time bound action plan shall be prepared and submitted to the Ministry's Regional Office at Bhubaneshwar. Implementation of such program shall be ensured accordingly in a time bound manner.	Company has adopted the nearby village where efforts are made to bring need based development. Free drinking water is provided during summers and medical check-up camps are organized. CSR plan is being carried out in consultation with local bodies to understand the local needs and accordingly CSR plan is under implementation. Break up of CSR expenditure attached herewith as Annexure-XI.
xxiii)	Provision shall be made for the housing for the construction labour within the site with all necessary infrastructure and facilities such as fuel	The project is now in operation phase and all the necessary facilities are already present at site.

S. No.	Condition of EC	Compliance Status of Action Plan
	for cooking, mobile toilets, safe drinking water, medical health care, creche etc. The housing may be in the form of temporary structure to be removed after the completion of the project. All the construction wastes shall be managed so that there is no impact on the surrounding environment.	However, the major workers were employed with the local areas, so no need to stay at the plant premises. However, a temporary shelter was arranged during construction time and were also provided necessary infrastructure and facilities such as fuel for cooking mobile toilets, safe drinking water, medical health care etc .
B.	**General Guide line**	
i)	The project authorities must strictly adhere to the stipulations made by the West Bengal State Pollution Control Board (WBSPCB), State Government and any other statutory authority.	Company has complying and in process to comply the condition stipulated by WBPCB and state government. NOC from WBPCB obtained vide MEMO No 611-7/WPBD-cont(7116)/16 dated 30.07.2021 (Attached annex-XII).
ii)	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment and Forests. In case of deviations or alterations in the project proposal from those submitted to this Ministry for clearance, a fresh reference shall be made to the Ministry to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.	Ministry has approved environment clearance for the expansion of the said project from 120 KLPD to 240 KLPD and Co-gen by 3.5 to 8 MW within same land. Vide Expansion letter letter No. J-11011/337/2013-IA-II (I) dated 22.03.2021. Attached as Annexure-XIII.
iii)	The locations of ambient air quality monitoring stations shall be decided in consultation with the West Bengal State Pollution Control Board (WBSPCB) and it shall be ensured that at least one station is installed in the upwind and downwind direction as well as where maximum ground level	Agreed The Ambient Air Quality Monitoring Stations are provided nearest project site. The locations of ambient air quality monitoring stations are given Annexure-IV.

S. No.	Condition of EC	Compliance Status of Action Plan
	concentrations are anticipated.	
iv)	The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels shall conform to the standards prescribed under Environment (Protection) Act, 1986 Rules, 1989 viz. 75 dBA (day time) and 70 dBA (night time).	The noise level within the factory premises is regularly monitored and it is maintained within ambient noise levels standards prescribed by CPCB. The result of Ambient Noise quality analysis is attached as Annexure-III.
v)	The Company shall harvest rainwater from the roof-tops of the buildings and storm water drains to recharge the ground water and use the same water for the process activities of the project to conserve fresh water.	The rain-water harvesting pit and storm water drain constructed for conserving the water. Strom water drains are regularly clean-up. The company is collecting the rainfall run-off generated from rooftops in a pond.
vi)	During transfer of materials, spillages shall be avoided and garland drains be constructed to avoid mixing of accidental spillages with domestic wastewater and storm water drains.	Safety Provision made as constructed garland drain to avoiding any mixing of accidental spillage with domestic wastewater and storm water drains.
vii)	Usage of Personnel Protection Equipments by all employees/ workers shall be ensured.	Personnel Protection Equipments (PPEs) are used as per Factories Act. Proper training Programme on use of PPEs, characteristics of the material handled and safety precautions is arranged regularly.
viii)	Training shall be imparted to all employees on safety and health aspects of chemicals handling. Pre-employment and routine periodical medical examinations for all employees shall be undertaken on regular basis. Training to all employees on handling of chemicals shall be imparted.	Regular training is being given to employees on handling of chemicals and safety aspect. The Truck driver and daily wages worker have arrange training regarding safety norms and common environmental issues on regular basis.

S. No.	Condition of EC	Compliance Status of Action Plan
ix)	The company shall also comply with all the environmental protection measures and safeguards proposed in the project report submitted to the Ministry. All the recommendations made in the EIA/EMP in respect of environmental management, risk mitigation measures and public hearing relating to the project shall be implemented.	The PP are complying all the environmental protection measures and safeguards. the details are as follows: • ESP has been provided for the stack of Co-gen plant. • MEE has been provided for reducing the spent wash. • Effluent Treatment Plant is in place. • Greenbelt has been developed. • Water sprinkling system has been provided for controlling the fugitive emissions. • Regular environmental quality monitoring is being carried out.
x)	The company shall undertake CSR activities and all relevant measures for improving the socio-economic conditions of the surrounding area.	5% of the total project cost are earmarked for 5 years plan towards various activities covered under Enterprise Social Commitment. Following activities are taken under CSR: • Provision of safe drinking water facilities. • Medical facilities • Plantation in nearby areas. • Infrastructure development. • Education to the underprivileged. • Tubewell installed at Maro and Natun Gram village • 5 Nos of Aganwari Center Repairing work done. The detailed CSR expenditure are given in Annexure-XIV.
xi)	The company shall undertake eco-developmental measures including community welfare measures in the	Complied

<table>
<tr><th>S. No.</th><th>Condition of EC</th><th>Compliance Status of Action Plan</th></tr>
<tr><td></td><td>project area for the overall improvement of the environment.</td><td></td></tr>
<tr><td>xii)</td><td>A separate Environmental Management Cell equipped with full-fledged laboratory facilities shall be set up to carry out the Environmental Management and Monitoring functions.</td><td>The company has an environmental management cell for monitoring the EMP and that monitors the impact on environment and effectiveness of safeguards provided. A in house laboratory has also developed for the purpose of environmental management.</td></tr>
<tr><td>xiii)</td><td>The company shall earmark sufficient funds for recurring cost per annum to implement the conditions stipulated by the Ministry of Environment and Forests as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so earmarked for environment management pollution control measures shall not be diverted for any other purpose.</td><td>Complied

The funds earmarked for environmental protection measures are kept in a separate account and never spent on other purposes. The details of budgetary allocation for EMP are as follows:
<table>
<tr><th>Sn</th><th>Scheme</th><th>Capital Cost (Rs. In Lakh)</th></tr>
<tr><td>1</td><td>Decanter</td><td>75</td></tr>
<tr><td>2</td><td>Evaporator</td><td>620</td></tr>
<tr><td>3</td><td>Drier</td><td>655</td></tr>
<tr><td>4</td><td>ETP</td><td>150</td></tr>
<tr><td colspan="2">Total</td><td>1500</td></tr>
</table></td></tr>
<tr><td>xiv)</td><td>A copy of the clearance letter shall be sent by the project proponent to concerned Panchayat, ZilaParisad/Municipal Corporation, Urban local Body and the local NGO, if any, from who suggestions/ representations, if any, were received while processing the proposal.</td><td>Complied
After obtaining of environmental clearance a copy of the clearance letter was already send to concerned Panchayat, ZilaParisad/Municipal Corporation.

No suggestions / representations received from concerned Panchayat, ZilaParisad/Municipal Corporation, Urban local Body and the local NGO.</td></tr>
</table>

S. No.	Condition of EC	Compliance Status of Action Plan
xv)	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitored data (both in hard copies as well as bye-mail) to the respective Regional Office of MoEF, the respective Zonal Office of CPCB and the West Bengal State Pollution Control Board. A copy of Environmental Clearance and six monthly compliance status reports shall be posted on the website of the company.	Agreed Six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitored data to the respective Regional Office of MoEF & CC, the respective Zonal Office of CPCB and the West Bengal State Pollution Control Board are being regularly submitted.
xvi)	The environmental statement for each financial year ending 31stMarch in Form-V as is mandated shall be submitted to the West Bengal Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the Bhopal Regional Offices of MoEFbye-mail.	Complied Attached as Annexure-XV.
xvii)	The project proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB/Committee and may also be seen at Website of the Ministry at http://envfor.nic.in. This shall be advertised within seven days from the date of issue of the clearance letter, at least in two local newspapers that are widely circulated in the region of which	Compiled

S. No.	Condition of EC	Compliance Status of Action Plan
	one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the concerned Regional Office of the Ministry.	
xviii)	The project authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of the project.	Compiled

Expansion EC Compliance: Status of Environment Compliance with stipulation as laid down by MoEF& CC vide Letter No. J-11011/337/2013-IA II (I) dated 22ND March, 2021

Project Name: Expansion of Grain based distillery from 120 to 240 KLPD & co-generation power plant from 3.5 MW to 8.0 MW within existing plant premises at Plot no B7, Industrial Park, Panagarh, Tehsil Ausgram- II,

Compliance Period: October 2025 to March 2026

I Operation Phase

A. Specific Conditions

S. N.	Condition of EC	Compliance Status of Action Plan
i)	The company shall comply with all the environmental protection measures and safeguards proposed in the documents submitted to the Ministry. All the recommendations made in the EIA/EMP in respect of environmental management, and risk mitigation measures relating to the project shall be implemented.	Agreed and complied
ii)	The project proponent will treat and reuse the treated water within the factory and no waste or treated water shall be discharged outside the premises	Agreed. No effluent is discharged outside the distillery plant premises and its maintain Zero Effluent discharge for the expansion project.
iii)	Total fresh water requirement for the proposed project will be 890 m3/day (520 m3/day Distillery process @2.17 KL/KL + 200 m3/day Co-generation Power Plant + 120 m3/day Bottling Plant + 50 m3/day Domestic & others) which will be met from Ground water. Prior permission shall be obtained from the concerned regulatory authority/CGWA in this regard, and renewed from time to time. No ground water recharge shall be	Agreed The company was collect prior permission from the concerned regulatory authority/CGWA in this regard, and will be renewed from time to time. It is also maintain that no ground water recharge within the plant premises. The permission for the ground

	permitted within the premises.	water withdrawal is attached as Annexure-V.
iv)	The spent wash shall be dried to obtain DDGS to be used as cattle feed. Ash/manure shall be packed in 25 kg bags and transported via covered trolleys.	Complied
v)	CO_2 generated from the process shall be bottled/made solid ice and utilized/sold to authorized vendors.	Complied.
vi)	Occupational health centre for surveillance of the worker's health shall be set up. The health data shall be used in deploying the duties of the workers. All workers & employees shall be provided with required safety kits/mask for personal protection.	Complied. All workers & employees are provided with required safety kits/mask for personal protection in time to time. Health checkup is also be provided to the employees during duty time.
vii)	Training shall be imparted to all employees on safety and health aspects of chemicals handling. Safety and visual reality training shall be provided to employees.	It is maintained that training are given to all employees on safety and health aspects of chemicals handling. Safety and visual reality training are also be provided to the employees at regular interval.
viii)	The unit shall make the arrangement for protection of possible fire hazards during manufacturing process in material handling. Fire fighting system shall be as per the norms.	The firefighting system is developed as per norms for the expansion project.
ix)	Process organic residue and spent carbon, if any, shall be sent to Cement other suitable industries for its incinerations. ETP sludge, process inorganic & evaporation salt shall be disposed of to the TSDF.	Complied
x)	The company shall undertake waste minimization measures as below (a)Metering and control of quantities of active ingredients to minimize waste; (b)	Complied

	Reuse of by-products from the process as raw materials or as raw material substitutes in other processes. (c) Use of automated filling to minimize spillage. (d) Use of Close Feed system into batch reactors. (e) Venting equipment through vapour recovery system. (f) Use of high pressure hoses for equipment clearing to reduce wastewater generation	
xi)	The green belt of at least 5-10 m width shall be developed in nearly 33% of the total project area, mainly along the plant periphery. Selection of plant species shall be as per the CPCB guidelines in consultation with the State Forest Department. Records of tree canopy shall be monitored through remote sensing map	The total project area is 7.61 ha (18.81 acres) and no additional land will be used for the expansion Project. The green belt is already coved 33% of the total project area i.e 2.51 ha out of 7.61 ha of the project. Saplings of local species for plantation purposes after consultation with DFO and nearest gram panchayet are taken. The greenbelt plan and greenery of the industry premises is attached as Annexure X
xii)	As per the Ministry's OM dated 30.09.2020 superseding the OM dated 01.05.2018 regarding the Corporate Environmental Responsibility, and as per the action plan proposed by the project proponent to address the socio-economic and environmental issues in the study area, the project proponent, as committed, shall provide education funds in technical training centers/ support in nearby village's schools, support in health care facilities, drinking water supply and funds for miscellaneous activities like solar street lights, battery, solar panel etc., in the nearby villages. The action plan shall be completed within time as proposed	Agreed The company has developed Corporate Environmental Responsibility to address the socio-economic and environmental issues in the project surrounding village area. The following activities are under taken: • Provision of safe drinking water facilities. • Medical facilities • Plantation in nearby areas. • Infrastructure development.

		• Education to the underprivileged. • Road repairing in nearby village. • Beautification of Children Park with necessary Playing rides in Mankar Village • Tubewell installed at Maro and Natun Gram village • 5 Nos of Aganwari Center Repairing work done. Break up of CSR expenditure attached herewith as Annexure-XI.
xiii)	There shall be adequate space inside the plant premises earmarked for parking of vehicles for raw materials and finished products, and no parking to be allowed outside on public places	Dedicated parking facility for loading and unloading of material is provided in the factory premises. Good traffic management system is adopted for incoming and outgoing vehicles in the factory premises. Safety precautions is displayed in the premises on the banners, boards etc. Parking facility photograph is attached as Annexure-IX
xiv)	Storage of raw materials shall be either stored in silos or in covered areas to prevent dust pollution and other fugitive emissions	Storage of raw materials is stored in silos/covered areas.
xv)	Continuous online (24x7) monitoring system for stack emissions shall be installed for measurement of flue gas discharge and the pollutants concentration, and the data to be transmitted to the CPCB and SPCB server. For online continuous monitoring of effluent,	Continuous online (24x7) monitoring system for stack emissions is installed and data is being transferred to CPCB and SPCB server.

	the unit shall install web camera with night vision capability and flow meters in the channel/drain carrying effluent within the premises.	Online effluent continuous monitoring is installed in the ETP and data is also transferred to the to CPCB and SPCB server. The online monitoring result is attached as Annexure-I. The normal surveillance camera is installed in the ETP premises, However PTZ camera with night vision capability at the ETP will be installed immediately.
xvi)	A separate Environmental Management Cell (having qualified person with Environmental Science/Environmental Engineering/specialization in the project area) equipped with full-fledged laboratory facilities shall be set up to carry out the Environmental Management and Monitoring functions	An environmental cell has been constituted & we are in process to hire a qualified environmental engineer to head the EMC. A competent laboratory with suitable equipment's & apparatus to analysis effluent in house.
B.	**General Guide line**	
i)	No further expansion or modifications in the plant, other than mentioned in the EIA Notification, 2006 and its amendments, shall be carried out without prior approval of the Ministry of Environment, Forest and Climate Change/SEIAA, as applicable. In case of deviations or alterations in the project proposal from those submitted to this Ministry for clearance, a fresh reference shall be made to the Ministry/SEIAA, as applicable, to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.	Agreed,
ii)	The energy source for lighting purpose shall be preferably LED based, or advanced	Agreed.

GLOBUS SPIRITS LIMITED

Authorised Signatory

Globus Spirits

	having preference in energy conservation and environment betterment	The industry having installed in many places LED based bulb for energy conservation and environmental betterment.
iii)	The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels shall conform to the standards prescribed under the Environment (Protection) Act, 1986 Rules, 1989 viz. 75 dBA (day time) and 70 dBA (night time).	It is maintained the noise level in surrounding area is in under 75 dBA (day time) and 70 dBA (night time). The Ambient noise data in the plant premises are attached as Annexure-III.
iv)	The company shall undertake all relevant measures for improving the socio-economic conditions of the surrounding area. CER activities shall be undertaken by involving local villages and administration and shall be implemented. The company shall undertake eco-developmental measures including community welfare measures in the project area for the overall improvement of the environment.	The following activities are under taken for CER activities: • Provision of safe drinking water facilities. • Medical facilities • Plantation in nearby areas. • Infrastructure development. • Education to the underprivileged. • Road repairing in nearby village. • Beautification of Children Park with necessary Playing rides in Mankar Village • Tubewell installed at Maro and Natun Gram village • 5 Nos of Aganwari Center Repairing work done.
v)	The company shall earmark sufficient funds towards capital cost and recurring cost per annum to implement the conditions stipulated by the Ministry of Environment, Forest and Climate Change as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so	Cost for Environmental Protection Measures for expansion project: • Capital Cost of EMP: Rs. 20.0 Crores • Recurring Cost: Rs. 2.0 Crores / annum The funds so earmarked for

	earmarked for environment management/ pollution control measures shall not be diverted for any other purpose.	environment management/ pollution control device installed, environmental monitoring, green belt development etc. are kept in separate.
vi)	A copy of the clearance letter shall be sent by the project proponent to concerned Panchayat, Zilla Parishad/Municipal Corporation, Urban local Body and the local NGO, if any, from whom suggestions/ representations, if any, were received while processing the proposal.	Complied
vii)	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitored data (both in hard copies as well as by e- mail) to the respective Regional Office of MoEF&CC, the respective Zonal Office of CPCB and SPCB. A copy of Environmental Clearance and six monthly compliance status report shall be posted on the website of the company.	Complied
viii)	The environmental statement for each financial year ending 31st March in Form-V as is mandated shall be submitted to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental. clearance conditions and shall also be sent to the respective Regional Offices of MoEF&CC by e-mail	Complied Attached as Annexure-XV
ix)	The project proponent shall inform the public that the project has been accorded	Complied

	environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB/Committee and may also be seen at Website of the Ministry and at https://parivesh.nic.in/. This shall be advertised within seven days from the date of issue of the clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the concerned Regional Office of the Ministry.	Attached as Annexure-XVI
x)	The project authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of the project.	Complied Attached as Annexure-XVII.
xi)	This Environmental clearance is granted subject to final outcome of Hon'ble Supreme Court of India, Hon'ble High Court, Hon'ble NGT and any other Court of Law, if any, as may be applicable to this project.	Agreed
xii)	The Ministry reserves the right to stipulate additional conditions, if found necessary at subsequent stages and the project proponent shall implement all the said conditions in a time bound manner. The Ministry may revoke or suspend the environmental clearance, if implementation of any of the above conditions is not found satisfactory	Agreed

*PP- Project Proponent; *EC-Environmental Clearance

GLOBUS SPIRITS LIMITED

Authorised Signatory

List of Annexures	
Annexure I	Online Stack Monitoring Result
Annexure II	Pucca Road Photograph
Annexure III	Ambient Noise Quality at Plant Sites
Annexure IV	Ambient Air Quality Monitoring Report
Annexure V	Permission for the Drawl of Water
Annexure VI	Ground Water Quality Monitoring Report
Annexure VII	Coal Storage Yard
Annexure VIII	Fire safety Emergency Response Team
Annexure IX	Parking Facility
Annexure X	Green Belt Area
Annexure XI	CSR PLan
Annexure XII	CTO
Annexure XIII	Project Expansion for EC Recommended
Annexure XIV	CSR Details
Annexure-XV	Filled up Form V
Annexure-XVI	News Paper Advertisement
Annexure-XVII	Financial Closer letter

GLOBUS SPIRITS LIMITED

Authorised Signatory

Annexure I

Enviro InSights

Average Report
Globus Sprits Ltd.

Panagarh Industrial Park ,Vill & P.O- kotagram, P.S.- Bud Bud, Dist- purba bardhaman,
pin-713148,
panagarh,
West Bengal - 713148

West Bengal
Industry Code: NA

MONTHLY SPM SUMMARY REPORT (NEW PLNAT) – JANUARY 2026

Statistical Summary

Parameter	Value
Monthly Average SPM	**28.81 mg/Nm³**
Mean Value	**28.81 mg/Nm³**
Minimum SPM Value	**21.044 mg/Nm³**
Maximum SPM Value	**35.826 mg/Nm³**

Enviro InSights

Average Report
Globus Sprits Ltd.

Panagarh Industrial Park ,Vill & P.O- kotagram, P.S.- Bud Bud, Dist- purba bardhaman,
pin-713148,
panagarh,
West Bengal - 713148

West Bengal
Industry Code: NA

MONTHLY SPM SUMMARY REPORT OLD PLANT– JANUARY 2026

Statistical Summary

Parameter	Value mg/Nm³
Monthly Average SPM	**25.02**
Mean Value	**25.02 mg/Nm³**
Minimum SPM Value	**17.921 mg/Nm³**
Maximum SPM Value	**40.841 mg/Nm³**

VASTHI ENVIRO
Industry: Globus pririts limited,
Industry Code:
Industry Category: Power Plant
Industry Type: Emission
Station : STACK_1
Panagarh ,West Bengal
Globus spirits limited,B7 INDUSTRIAL PARK PANAGARH

Report Generation Statistics

Processing Time:	0.1509 seconds	**Time Mode:**	Hour
Total Intervals:	361	**Parameters:**	2
Date Range:	2026-01-01 12:52:00 to 2026-01-31 12:52:00		

	STACK_1(SOx)	STACK_1(NOx)
Range	0-10000	0-1000
Unit	mg/Nm3	mg/Nm3
Limit	NA	NA
Min	10.35	16.1
Max	37.1	43.25
Avg	24.98	32.31

VASTHI ENVIRO
Industry: Globus pririts limited,
Industry Code:
Industry Category: Power Plant
Industry Type: Emission
Station : STACK_2
Panagarh ,West Bengal
Globus spirits limited,B7 INDUSTRIAL PARK PANAGARH

Report Generation Statistics			
Processing Time:	0.1543 seconds	**Time Mode:**	Hour
Total Intervals:	361	**Parameters:**	2
Date Range:	2026-01-01 00:00:00 to 2026-01-31 00:00:00		

	STACK_2(SOx)	STACK_2(NOx)
Range	0-1000	0-1000
Unit	mg/Nm3	mg/Nm3
Limit	-NA-	-NA-
Min	45.9	46.74
Max	66.09	76.7
Avg	54.97	55.42

Annexure II





Annexure III

National Accreditation Board for Testing and Calibration Laboratories

CERTIFICATE OF ACCREDITATION

ASIA ENVIRO LAB INDIA PRIVATE LIMITED

has been assessed and accredited in accordance with the standard

ISO/IEC 17025:2017

"General Requirements for the Competence of Testing & Calibration Laboratories"

for its facilities at

H1-837, PHASE-2, RIICO INDUSTRIAL AREA, BHIWADI, ALWAR, RAJASTHAN, INDIA

in the field of

TESTING

Certificate Number: TC-16078

Issue Date: 16/05/2025 **Valid Until:** 15/05/2029

This certificate remains valid for the Scope of Accreditation as specified in the annexure subject to continued satisfactory compliance to the above standard & the relevant requirements of NABL.
(To see the scope of accreditation of thislaboratory, you may also visit NABL website www.nabl-india.org)

Name of Legal Entity: ASIA ENVIRO LAB INDIA PRIVATE LIMITED

Signed for and on behalf of NABL

Anita Rani
Director

N. Venkateswaran
Chief Executive Officer

केन्द्रीय प्रदूषण नियंत्रण बोर्ड
CENTRAL POLLUTION CONTROL BOARD
पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय, भारत सरकार.
MINISTRY OF ENVIRONMENT, FOREST & CLIMATE CHANGE, GOVT. OF INDIA.

फा.सं.एलबी-2021/7/99/इंस्टलैब-एचओ-सीपीसीबी-एचओ /प्राइवेट /

16 जुलाई 2025

मान्यता पत्र

सेवा में,

प्रयोगशाला प्रमुख,
मैसर्स एशिया एनवायरो लैब इंडिया प्राइवेट लिमिटेड,
एच1-837, रीको औद्योगिक क्षेत्र,
फेज-II, जिला-अलवर,
भिवाड़ी-301019, राजस्थान।

विषय: **पर्यावरण (संरक्षण) अधिनियम, 1986 के अंतर्गत पर्यावरणीय प्रयोगशाला के रूप में मैसर्स एशिया एनवायरो लैब इंडिया प्राइवेट लिमिटेड, एच1-837, रीको औद्योगिक क्षेत्र, फेज-II, जिला-अलवर, भिवाड़ी-301019, राजस्थान की मान्यता के बारे में।**

महोदय,

केंद्रीय प्रदूषण नियंत्रण बोर्ड (के.प्र.नि.बोर्ड) को पर्यावरण (संरक्षण) अधिनियम, 1986 के अंतर्गत पर्यावरण प्रयोगशालाओं की मान्यता के लिए दिशानिर्देशों के निबंधन और शर्तों की स्वीकृति के साथ आपके दिनांक 18/02/2025 के प्रस्तुत आवेदन के संदर्भ में , के.प्र.नि.बोर्ड के सक्षम प्राधिकारी ने पर्यावरण प्रयोगशाला और सरकार के विश्लेषक की मान्यता को अनुमोदन प्रदान किया है। तत्पश्चात, **मैसर्स एशिया एनवायरो लैब इंडिया प्राइवेट लिमिटेड, एच1-837, रीको औद्योगिक क्षेत्र, फेज-II, जिला-अलवर, भिवाड़ी-301019, राजस्थान** को भारत की राजपत्र अधिसूचना में **प्रयोगशाला की अनिवार्य प्रत्यायन/प्रमाणन की वर्तमान अपेक्षा को ध्यान में रखते हुए दिनांक 10/07/2028 (तीन साल) तक आईएसओ/ आईईसी 17025 और आईएस/आईएसओ 45001 की वैधता के साथ अधिसूचित किया जाएगा।**

2. निम्नलिखित विश्लेषकों को सरकारी विश्लेषक के रूप में अनुमोदित किया गया है:
   1. श्री रोहताश
   2. श्री अजित
   3. श्री विक्रम सिंह

3. प्रयोगशाला अनिवार्य रूप से स्वीकृत निबंधन और शर्तों का पालन करते हुए निम्नलिखित परीक्षणों करेगी:
   क. **भौतिक परीक्षण:** चालकता, रंग, पीएच, स्थिर और वाष्पशील ठोस, कुल ठोस, कुल विलीन ठोस, कुल निलंबित ठोस, आविलता, तापमान, वेग एवं निर्वहन औद्योगिक बहि:स्राव धारा का विसर्जन मापन, फ्लोक्यूलेशन टेस्ट (जार टेस्ट), गंध और निपटान योग्य ठोस।
   ख. **अकार्बनिक (सामान्य और गैर-धात्विक):** अम्लता, क्षारीयता, अमोनिकल नाइट्रोजन, क्लोराइड, क्लोरीन अवशिष्ट, विलीन ऑक्सीजन, फ्लोराइड, कुल कठोरता, कुल केजेल्डहल नाइट्रोजन (टीकेएन), नाइट्राइट नाइट्रोजन, नाइट्रेट नाइट्रोजन, फॉस्फेट, सल्फेट, साइनाइड, सिलिका और सल्फाइड।
   ग. **अकार्बनिक (सूक्ष्म मात्रिक धातु):** बोरोन, कैडमियम, कैल्शियम, टोटल क्रोमियम, क्रोमियम हेक्सावलेंट, तांबा, लोहा, सीसा, मैग्नीशियम, पारा, निकल, पोटेशियम, सोडियम, सोडियम अवशोषण अनुपात (एसएआर), जिंक, एल्युमीनियम, बेरियम, कोबाल्ट, मैंगनीज और वैनेडियम।
   घ. **ऑर्गेनिक्स (सामान्य) और ट्रेस ऑर्गेनिक्स:** बायोकेमिकल ऑक्सीजन डिमांड (बीओडी), रासायनिक ऑक्सीजन डिमांड (सीओडी), तेल और ग्रीस, फेनोलिक यौगिक, कीटनाशक (प्रत्येक) (ऑर्गेनो-क्लोरीन और ऑर्गेनो नाइट्रोजन-फॉस्फोरस), पॉली-न्यूक्लियर एरोमैटिक हाइड्रोकार्बन (पीएएच), सर्फैक्टेंट और टोटल ऑर्गेनिक कार्बन (टीओसी)।
   ङ. **सूक्ष्म जीवविज्ञान परीक्षण:** टोटल कोलीफॉर्म, फीकल कोलीफॉर्म, *ई.कोली*, फीकल स्ट्रेप्टोकोक्की और टोटल प्लेट काउंट।
   च. **आविष विज्ञानी परीक्षण:** मछली का उपयोग करके विषाक्तता के मूल्यांकन के लिए जैव परख विधि (100% प्रवाह में 96 घंटे के बाद मछली का 90% जीवित रहना) और डैफ़निया या अन्य जीव का उपयोग करके विषाक्तता का मापन।

जारी.

छ. **जैविक परीक्षण**: बेन्थिक जीव की पहचान और गणना, प्लवक पहचान गणना और क्लोरोफिल।

ज. **परिसंकटमय अपशिष्ट का लक्षण वर्णन**: संक्षारकता, ज्वलनशीलता (फ्लेश प्वाइंट) और अपशिष्ट & निक्षालक में भारी धातुओं/पीड़कनाशियों का मापन।

झ. **मृदा/आपंक/तलछट और ठोस अपशिष्ट**: बोरॉन, कटियन एक्सचेंज क्षमता (सीईसी), विद्युत चालकता, नाइट्रोजन (उपलब्ध), कार्बनिक कार्बन/पदार्थ (रासायनिक विधि), पीएच, फास्फोरस (उपलब्ध), फॉस्फेट (ऑर्थो), फॉस्फेट (कुल), पोटेशियम, मृदा के अर्क में एसएआर, सोडियम, मृदा की नमी, टीकेएन, कैलोरी मान, अमोनिया, बाइकार्बोनेट, कैल्शियम, कैल्शियम कार्बोनेट, क्लोराइड, रंग, भारी धातु, मेग्नीशियम, नाइट्रेट और सल्फेट।

ञ. **परिवेशी वायु/पतायक उत्सर्जन**: नाइट्रोजन डाइऑक्साइड (एनओ$_2$), सल्फर डाइऑक्साइड (एसओ$_2$), कुल निलंबित विविक्त कण, श्वसन योग्य निलंबित कण पदार्थ (पीएम$_{10}$), अमोनिया, कार्बन मोनोऑक्साइड, ओजोन और पीएम$_{2.5}$।

ट. **चिमनी गैसें/स्रोत उत्सर्जन**: पार्टिकुलेट मैटर, सल्फर डाइऑक्साइड, वेग और प्रवाह, कार्बन डाइऑक्साइड, कार्बन मोनोऑक्साइड, तापमान, ऑक्सीजन, नाइट्रोजन के ऑक्साइड, अमोनिया, फ्लोराइड (पार्टिकुलेट), हाइड्रोक्लोरिक एसिड, हाइड्रोजन सल्फाइड और कार्बन डाइसल्फाइड।

ठ. **रव (शोर) स्तर**: शोर स्तर माप (20 से 140 डीबीए) और परिवेश रव & स्रोत विशिष्ट रव।

ड. **मौसम संबंधी**: परिवेश का तापमान, हवा की दिशा, हवा की गति, सापेक्ष आर्द्रता और वर्षा।

4. प्रयोगशाला और विश्लेषकों की क्षमता का पता लगाने के लिए प्रयोगशाला को के.प्र.नि.बोर्ड द्वारा आयोजित विश्लेषणात्मक गुणवत्ता नियंत्रण) एक्यूसी (अभ्यास में अनिवार्य रूप से भाग ले ना होगा। प्रयोगशाला किए गए नमूना विश्लेषण पर के.प्र.नि.बोर्ड को तिमाही प्रगति रिपोर्ट प्रस्तुत करेगी।

5. अधिसूचना के अनुसार, एक संयुक्त दल द्वारा मान्यता प्राप्त पर्यावरण प्रयोगशाला का औचक निरीक्षण/आवधिक निगरानी उस के उचित कामकाज ,व्यवस्थित प्रचालन और प्रयोगशाला में तैयार किए गए आंकड़ों की विश्वसनीयता का निर्धारण करने के लिए की जाएगी।

6. प्रयोगशाला के पास नियमानुसार ISO/IEC: 17025)2017(और IS/ ISO: 45001का अपेक्षित प्रत्यायन और प्रमाण पत्र होना चाहिए। यह मान्यता यथा लागू प्रत्यायन और नवीनीकरण के अधीन है और किसी भी निबंधन और शर्तों के गंभीर गैर-अनुपालन के मामले में ,प्रयोगशाला को न्यूनतम दो साल की अवधि के लिए ब्लैकलिस्ट किया जा सकता है और सरकार की ओर से अनधिकृत तरीके से कार्य करने के लिए ,यथा लागू सिविल/आपराधिक कार्यवाही शुरू की जा सकती है।

7. **मैसर्स एशिया एनवायरो लैब इंडिया प्राइवेट लिमिटेड, भिवाड़ी, राजस्थान** को संबंधित अनिवार्य प्रत्यायन/प्रमाणीकरण के साथ मान्यता की समाप्ति से पूर्व केंद्रीय प्रदूषण नियंत्रण बोर्ड के वेबपोर्टल (https://epalab.cpcb.gov.in) का उपयोग कर के ऑनलाइन मान्यता के नवीनीकरण के लिए आवेदन करना अपेक्षितहै।

भवदीय,

(नमिता मिश्रा)
वैज्ञानिक-ई एवं प्रभारी
उपकरणीय प्रयोगशाला

16th July 2025

F. No. LB/99/7/2021-INST LAB-HO-CPCB-HO/Pvt./

Recognition Letter

To,
The Head of Laboratory,
M/s Asia Enviro Lab India Private Limited,
H1-837, RIICO Industrial Area,
Phase-II, Dist-Alwar,
Bhiwadi-301019, Rajasthan.

Subject: Recognition of M/s Asia Enviro Lab India Private Limited, H1-837, RIICO Industrial Area, Phase-II, Dist-Alwar, Bhiwadi-301019, Rajasthan as Environmental laboratory under the Environmental (Protection) Act- 1986– reg.

Sir,

With reference to your application dated 18/02/2025 along with acceptance of the terms & conditions of the guidelines for recognition of environmental laboratories under the Environmental (Protection) Act, 1986, submitted to Central Pollution Control Board (CPCB), the Competent Authority of CPCB has accorded approval for recognition of Environmental laboratory and Govt. Analysts. Subsequently, **M/s Asia Enviro Lab India Private Limited, H1-837, RIICO Industrial Area, Phase-II, Dist-Alwar, Bhiwadi-301019, Rajasthan** shall be notified considering the current requirement of mandatory accreditation / certifications of the laboratory **with a validity up to 10/07/2028 (for three years), subject to validity of ISO/IEC 17025 and IS/ISO 45001.**

2. The following analysts have been approved as Government Analysts:
    1. Sh. Rohtash
    2. Sh. Ajit
    3. Sh. Vikram Singh

3. The laboratory should compulsorily follow the accepted terms and conditions and may undertake the following tests:

    a) **Physical Tests:** Conductivity, Colour, pH, Fixed & Volatile Solids, Total Solids, Total Dissolved Solids, Total Suspended Solids, Turbidity, Temperature, Velocity & Discharge Measurement of Industrial Effluent Stream, Flocculation Test (Jar Test), Odour and Settleable Solids.
    b) **Inorganic (General and Non-metallic):** Acidity, Alkalinity, Ammonical Nitrogen, Chloride, Chlorine Residual, Dissolved Oxygen, Fluoride, Total Hardness, Total Kjeldahl Nitrogen (TKN), Nitrite Nitrogen, Nitrate Nitrogen, Phosphate, Sulphate, Cyanide, Silica and Sulphide.
    c) **Inorganic (Trace Metals):** Boron, Cadmium, Calcium, Total Chromium, Chromium Hexavalent, Copper, Iron, Lead, Magnesium, Mercury, Nickel, Potassium, Sodium, Sodium Absorption Ratio(SAR), Zinc, Aluminium, Barium, Cobalt, Manganese and Vanadium.
    d) **Organics (General) and Trace Organics:** Biochemical Oxygen Demand (BOD), Chemical Oxygen Demand (COD), Oil and Grease, Phenolic Compounds, Pesticides (each) (Organo-Chlorine and Organo Nitrogen-Phosphorus), Polynuclear Aromatic Hydrocarbon (PAH), Surfactants and Total Organic Carbon(TOC).
    e) **Microbiological Test:** Total Coliform, Faecal Coliform, *E. coli*, Faecal Streptococci and Total Plate Count.
    f) **Toxicological Tests:** Bioassay Method for Evaluation of Toxicity Using Fish (90% survival of fish after 96 hrs in 100% effluent) and Measurement of toxicity using Daphnia or other organism.

contd.

g) **Biological Test:** Benthic Organism Identification and Count, Planktonic Identification Count and Chlorophyll.

h) **Characterization of Hazardous Waste:** Corrosivity, Ignibility (Flash Point) and Measurement of Heavy Metals/Pesticides in the Waste/Leachate.

i) **Soil/Sludge/Sediment and Solid Waste:** Boron, Cation Exchange Capacity (CEC), Electrical Conductivity, Nitrogen (Available), Organic Carbon/Matter (Chemical Method), pH, Phosphorous (Available), Phosphate (Ortho), Phosphate (Total), Potassium, SAR in Soil Extract, Sodium, Soil Moisture, TKN, Calorific Value, Ammonia, Bicarbonate, Calcium, Calcium Carbonate, Chloride, Colour, Heavy Metal, Magnesium, Nitrate and Sulphate.

j) **Ambient Air/ Fugitive Emissions:** Nitrogen Dioxide (NO_2), Sulphur Dioxide (SO_2), Total Suspended Particulate Matter, Respirable Suspended Particulate Matter (PM_{10}), Ammonia, Carbon monoxide, Ozone and $PM_{2.5}$.

k) **Stack Gases/ Source Emission:** Particulate Matter, Sulphur Dioxide, Velocity & Flow, Carbon Dioxide, Carbon Monoxide, Temperature, Oxygen, Oxides of Nitrogen, Ammonia, Fluoride(Particulate), Hydrochloric Acid, Hydrogen Sulphide and Carbon Disulphide.

l) **Noise Level:** Noise level measurement (20 to 140 dba) and Ambient Noise & Source Specific Noise.

m) **Meteorological:** Ambient Temperature, Wind Direction, Wind Speed, Relative Humidity and Rain Fall.

4. The laboratory shall compulsorily participate in the Analytical Quality Control (AQC) Exercise conducted by the CPCB to ascertain the capability of the laboratory and analysts. The lab shall submit quarterly progress report on the sample analysis carried out to CPCB.

5. The surprise inspection / periodic surveillance of the recognized environment laboratory will be undertaken to assess its proper functioning systematic operation and reliability of data generated at the laboratory by a Joint Team as per the Notification.

6. The laboratory should have the mandatory requisite accreditation and certificate of the ISO: 17025 and ISO: 45001 as per rules. This recognition is subject to such accreditations and renewals as applicable and in case of serious non-compliance of any of the terms and conditions, the laboratory may be black listed for a minimum period of two years and civil/criminal proceedings, as applicable, may be initiated for performing functions on behalf of the Government in an unauthorized manner.

7. **M/s Asia Enviro Lab India Private Limited, Bhiwadi, Rajasthan** is required to apply for further renewal of recognition through online using CPCB web portal (https://epalab.cpcb.gov.in) before expiry of recognition with mandatory accreditation / certification concerned.

Yours faithfully,

(Namita Mishra)
Scientist-E & In-Charge
Instrumentation Laboratory

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AN/01	**Reporting Date: 17/12/2025**
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. - PurbaBadhaman West Bengal, Pin-713148	**Sample I'd** :AEL/GSL/121225/AN/01 **Date** : 12.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Noise Level Testing (Ambient Air Quality in respect of Noise)
Date of Sampling	10.12.2025 to 11.12.2025
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

Sr. No.	Sampling Location	Units	Results		Protocol Used
			Day	Night	
1.	Plant site (Near DG set)	dB(A)	66.8	41.5	IS 9989 (By Calculation):2014

Area Code	Category of Area/Zone	Limit as per E(P)A 1986 (The Noise Pollution Regulation & Control Rule, 2006) in dB (A) Leq.	
		Day Time	Night Time
A	Industrial Area	75	70
B	Commercial Area	65	55
C	Residential Area	55	45
D	Silence Zone	50	40

Note: - * Day time mean 6:00 am to 10:00 pm
** Night Time mean 10:00 pm to 6:00 am

*******End of Test Report*******

Checked By

Authorized Signatory

ENVIRO LAB INDIA PVT. LTD. BHIWADI

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AN/02	Reporting Date: 17/12/2025
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. - PurbaBadhaman West Bengal, Pin-713148	**Sample I'd** :AEL/GSL/121225/AN/02 **Date** : 12.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Noise Level Testing (Ambient Air Quality in respect of Noise)
Date of Sampling	10.12.2025 to 11.12.2025
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

Sr. No.	Sampling Location	Units	Results		Protocol Used
			Day	Night	
1.	Plant site (Corner 1)	dB(A)	64.5	48.7	IS 9989 (By Calculation):2014

Area Code	Category of Area/Zone	Limit as per E(P)A 1986 (The Noise Pollution Regulation & Control Rule, 2006) in dB (A) Leq.	
		Day Time	Night Time
A	Industrial Area	75	70
B	Commercial Area	65	55
C	Residential Area	55	45
D	Silence Zone	50	40

Note: - * Day time mean 6:00 am to 10:00 pm
** Night Time mean 10:00 pm to 6:00 am

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AN/03	Reporting Date: 17/12/2025
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. - PurbaBadhaman West Bengal, Pin-713148	**Sample I'd** :AEL/GSL/121225/AN/03 **Date** : 12.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Noise Level Testing (Ambient Air Quality in respect of Noise)
Date of Sampling	10.12.2025 to 11.12.2025
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

Sr. No.	Sampling Location	Units	Results		Protocol Used
			Day	Night	
1.	Plant site (Corner 2)	dB(A)	67.8	45.7	IS 9989 (By Calculation):2014

Area Code	Category of Area/Zone	Limit as per E(P)A 1986 (The Noise Pollution Regulation & Control Rule, 2006) in dB (A) Leq.	
		Day Time	Night Time
A	Industrial Area	75	70
B	Commercial Area	65	55
C	Residential Area	55	45
D	Silence Zone	50	40

Note: - * Day time mean 6:00 am to 10:00 pm
** Night Time mean 10:00 pm to 6:00 am

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019.

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AN/04	**Reporting Date: 17/12/2025**
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. - PurbaBadhaman West Bengal, Pin-713148	**Sample I'd** :AEL/GSL/121225/AN/04 **Date** : 12.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Noise Level Testing (Ambient Air Quality in respect of Noise)
Date of Sampling	10.12.2025 to 11.12.2025
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

Sr. No.	Sampling Location	Units	Results		Protocol Used
			Day	Night	
1.	Plant site (Corner 3)	dB(A)	58.9	40.7	IS 9989 (By Calculation):2014

Area Code	Category of Area/Zone	Limit as per E(P)A 1986 (The Noise Pollution Regulation & Control Rule, 2006) in dB (A) Leq.	
		Day Time	Night Time
A	Industrial Area	75	70
B	Commercial Area	65	55
C	Residential Area	55	45
D	Silence Zone	50	40

Note: - * Day time mean 6:00 am to 10:00 pm
** Night Time mean 10:00 pm to 6:00 am

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : aslaenvirolab@gmail.com, Website : www.aslaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AN/05	**Reporting Date: 17/12/2025**
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. - PurbaBadhaman West Bengal, Pin-713148	**Sample I'd** :AEL/GSL/121225/AN/05 **Date** : 12.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Noise Level Testing (Ambient Air Quality in respect of Noise)
Date of Sampling	10.12.2025 to 11.12.2025
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

Sr. No.	Sampling Location	Units	Results		Protocol Used
			Day	Night	
1.	Plant site (Corner 4)	dB(A)	62.3	44.7	IS 9989 (By Calculation):2014

Area Code	Category of Area/Zone	Limit as per E(P)A 1986 (The Noise Pollution Regulation & Control Rule, 2006) in dB (A) Leq.	
		Day Time	Night Time
A	Industrial Area	75	70
B	Commercial Area	65	55
C	Residential Area	55	45
D	Silence Zone	50	40

Note: - * Day time mean 6:00 am to 10:00 pm
** Night Time mean 10:00 pm to 6:00 am

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

Annexure IV

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AA/01	Reporting Date:17/12/2025
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/AA/01 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ambient Air Sample
Date of Sampling	10.12.2025 to 11.12.2025
Point of Sample Collection	Project Site- I
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

SAMPLE OBSERVATIONS	
Sampling flow rate (m^3/min.)	1.17
Period of sampling (minutes)	1448.0
Total volume of air sampled (m^3)	1694.1

Sr. No.	Parameters	Unit	Results	Standards Limit as Per NAAQS	Test Protocol
1	Particulate Matter (PM_{10})	$\mu g/m^3$	87.2	100	IS: 5182, (P-23)
2	Particulate Matter ($PM_{2.5}$)	$\mu g/m^3$	48.9	60	IS: 5182, (P-24)
3	Sulphur Dioxide (SO_2)	$\mu g/m^3$	13.6	80	IS: 5182, (P-2)
4	Nitrogen Dioxide (NO_2)	$\mu g/m^3$	28.1	80	IS: 5182, (P-6)
5	Carbon Monoxide (CO)	mg/m^3	0.92	4	IS: 5182, (P-10)
6	Hydrocarbon (HC)	mg/m^3	<1.0	N.S.	APHA-Air

Remarks- N.S. Not Specified, NAAQS- National Ambient Air Quality Standards

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : aslaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AA/02	Reporting Date:17/12/2025
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/AA/02 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ambient Air Sample
Date of Sampling	10.12.2025 to 11.12.2025
Point of Sample Collection	Project Site- II
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

SAMPLE OBSERVATIONS	
Sampling flow rate (m^3/min.)	1.16
Period of sampling (minutes)	1445.8
Total volume of air sampled (m^3)	1677.1

Sr. No.	Parameters	Unit	Results	Standards Limit as Per NAAQS	Test Protocol
1	Particulate Matter (PM_{10})	$\mu g/m^3$	85.4	100	IS: 5182, (P-23)
2	Particulate Matter ($PM_{2.5}$)	$\mu g/m^3$	43.2	60	IS: 5182, (P-24)
3	Sulphur Dioxide (SO_2)	$\mu g/m^3$	11.2	80	IS: 5182, (P-2)
4	Nitrogen Dioxide (NO_2)	$\mu g/m^3$	30.1	80	IS: 5182, (P-6)
5	Carbon Monoxide (CO)	mg/m^3	0.87	4	IS: 5182, (P-10)
6	Hydrocarbon (HC)	mg/m^3	<1.0	N.S.	APHA-Air

Remarks- N.S. Not Specified, NAAQS- National Ambient Air Quality Standards

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AA/03	Reporting Date:17/12/2025
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/AA/03 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ambient Air Sample
Date of Sampling	10.12.2025 to 11.12.2025
Point of Sample Collection	Village Kota
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

SAMPLE OBSERVATIONS	
Sampling flow rate (m^3/min.)	1.14
Period of sampling (minutes)	1442.0
Total volume of air sampled (m^3)	1643.9

Sr. No.	Parameters	Unit	Results	Standards Limit as Per NAAQS	Test Protocol
1	Particulate Matter (PM_{10})	µg/m^3	83.1	100	IS: 5182, (P-23)
2	Particulate Matter ($PM_{2.5}$)	µg/m^3	40.9	60	IS: 5182, (P-24)
3	Sulphur Dioxide (SO_2)	µg/m^3	10.3	80	IS: 5182, (P-2)
4	Nitrogen Dioxide (NO_2)	µg/m^3	26.4	80	IS: 5182, (P-6)
5	Carbon Monoxide (CO)	mg/m^3	0.78	4	IS: 5182, (P-10)
6	Hydrocarbon (HC)	mg/m^3	<1.0	N.S.	APHA-Air

Remarks- N.S. Not Specified, NAAQS- National Ambient Air Quality Standards

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AA/04	Reporting Date:17/12/2025
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/AA/04 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ambient Air Sample
Date of Sampling	10.12.2025 to 11.12.2025
Point of Sample Collection	Village Maro
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

SAMPLE OBSERVATIONS	
Sampling flow rate (m^3/min.)	1.19
Period of sampling (minutes)	1452.0
Total volume of air sampled (m^3)	1690.2

Sr. No.	Parameters	Unit	Results	Standards Limit as Per NAAQS	Test Protocol
1	Particulate Matter (PM_{10})	µg/m^3	87.3	100	IS: 5182, (P-23)
2	Particulate Matter ($PM_{2.5}$)	µg/m^3	48.2	60	IS: 5182, (P-24)
3	Sulphur Dioxide (SO_2)	µg/m^3	8.9	80	IS: 5182, (P-2)
4	Nitrogen Dioxide (NO_2)	µg/m^3	25.7	80	IS: 5182, (P-6)
5	Carbon Mono Oxide (CO)	mg/m^3	0.70	4	IS: 5182, (P-10)
6	Hydrocarbon (HC)	mg/m^3	<1.0	N.S.	APHA-Air

Remarks- N.S. Not Specified, NAAQS- National Ambient Air Quality Standards

*******End of Test Report*******

Checked By

ENVIRO LAB INDIA PVT. LTD. Auth. BHIWADI

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/AA/05	Reporting Date:17/12/2025
Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/AA/05 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ambient Air Sample
Date of Sampling	10.12.2025 to 11.12.2025
Point of Sample Collection	Village Balarampur
Sample Collected By	Lab Rep.
Purpose of Analysis	Monitoring

SAMPLE OBSERVATIONS	
Sampling flow rate (m^3/min.)	1.17
Period of sampling (minutes)	1449.5
Total volume of air sampled (m^3)	

Sr. No.	Parameters	Unit	Results	Standards Limit as Per NAAQS	Test Protocol
1	Particulate Matter (PM_{10})	µg/m^3	85.6	100	IS: 5182, (P-23)
2	Particulate Matter ($PM_{2.5}$)	µg/m^3	46.4	60	IS: 5182, (P-24)
3	Sulphur Dioxide (SO_2)	µg/m^3	10.5	80	IS: 5182, (P-2)
4	Nitrogen Dioxide (NO_2)	µg/m^3	26.9	80	IS: 5182, (P-6)
5	Carbon Monoxide (CO)	mg/m^3	0.80	4	IS: 5182, (P-10)
6	Hydrocarbon (HC)	mg/m^3	<1.0	N.S.	APHA-Air

Remarks- N.S. Not Specified, NAAQS- National Ambient Air Quality Standards

*******End of Test Report*******

Checked By

ASIA ENVIRO LAB INDIA PVT. LTD. Auth.

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

Annexure V

FORM-4

[See Rules 9(3) and 10(5)]

Office of the Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development
Authority(DLA) ,Purba Bardhaman

PERMIT FOR SINKING OF NEW WELL

[U/S 7(3)(b) /7(4)(b) / 7(5)(a) of the West Bengal Ground Water Resources (Management ,Control and Regulation) Act 2005.]

PERMIT NO : P020408004167000001TLE

1. a) Name of the Unit: : **GLOBUS SPIRITS LIMITED**

   b) Address of the Unit: : **PLOT NO B-7, PANAGARH INDUSTRIAL PARK PANAGARH WEST BENGAL 713148**

   c) Category of farmer : **Others**

   d) Serial No. of Application Form and Date Of Submission: : **BP/A-0504, SL- 8, 30-10-2021**

   e) Speciman Signature of the User :

2 Location Particulars

   a) District : : **Purba Bardhaman**

   b) Block,Mouza,J.L. No.,Plot No. : **Block- Ausgram-II, Mouza - KOTA CHANDIPUR J.L. No.- 80, Plot No.- 4167**

   c) Municipality/corporation, Ward No.,Borough No.,Holding No. : **Municipality/corporation- , Ward No.- ,Borough No.- , Holding No.- ,Plot No.-. 4167**

3 Particulars of the proposed well

a) Type of the well	**Tube well**
b) Approx. depth of the well in mtr.	**100**
c) Purpose of well	**Industrial**
d) Assembly size (for tube well)	**300 X 200 mm**
e) Approx Strainer Length for tubewell	**12 m**
f) Diameter (for dug well)	**0 mm**
g) Type of the pump to be used	**Submersible**
h) H.P. of the pump	**5**
i) Operational Device of the pump	**Electric Motor**
j) Rate of the Withdrawal (m^3/hr.)	**40**
k) Maximum allowable running hours per day	**8.00**

This permit authorizes the owner applicant (user) to sink a well in the location specified at S.I (2) for extraction of ground water at a rate not exceeding that as shown at S.I(3) (j) and for running hours/day as shown at S.I(3)(K), and is valid subject to the observance of the condition as stated overleaf.

Place : Purba Bardhaman

Date : 14-01-2022

Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development
Authority(DLA) ,Purba Bardhaman

Conditions:

1. In case of any change of Ownership of the proposed well, fresh registration to be obtained.
2. No Change of location, design, rate of withdrawal and pumping device in respect of the proposed well as indicated as S.I(2) and (3) of this certificate shall be made without prior permission of the Competent Authority. Any Deviation in this regard shall lead to the cancellation to this permit.
3. In case of any perticulars/ information furnished by the applicant in his application for the issuance of this permit is found to be incorrect during verification to any subsequents stage, this permit is liable for cancellation.
4. Any other condition imposed by the concerned Authority.

NB- Please See Reverse

Conditionality for operating this Tubewell

1 Construction of RWH as per DLA

2 Ground water quality report to be submitted by the applicant every year

3 Installation of Water meter is mandatory

4 Maintain a logbook for installed water meter and submit report every year to the undersigned

Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development
Authority(DLA) ,Purba Bardhaman

END

Remarks:

FORM-4

[See Rules 9(3) and 10(5)]

Office of the Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development
Authority(DLA) ,Purba Bardhaman

PERMIT FOR SINKING OF NEW WELL

[U/S 7(3)(b) /7(4)(b) / 7(5)(a) of the West Bengal Ground Water Resources
(Management ,Control and Regulation) Act 2005.]

PERMIT NO : PO2040800415300000001TLE

1. a) Name of the Unit: : **GLOBUS SPIRITS LIMITED**

   b) Address of the Unit: : **PLOT NO B-7, PANAGARH INDUSTRIAL PARK, PANAGARH, WEST BENGAL 713148**

   c) Category of farmer : **Others**

   d) Serial No. of Application Form and Date Of Submission: : **BP/A-0504, SL- 9, 30-10-2021**

   e) Speciman Signature of the User :

2 Location Particulars

a) District : : **Purba Bardhaman**

b) Block,Mouza,J.L. No.,Plot No. : **Block- Ausgram-II,**
Mouza - KOTA CHANDIPUR
J.L. No.- 80,
Plot No.- 4153

c) Municipality/corporation, Ward No.,Borough No.,Holding No. : **Municipality/corporation- ,**
Ward No.- ,Borough No.- , Holding No.- ,Plot No.-. 4153

3 Particulars of the proposed well

a) Type of the well	**Tube well**
b) Approx. depth of the well in mtr.	**100**
c) Purpose of well	**Industrial**
d) Assembly size (for tube well)	**300 X 200 mm**
e) Approx Strainer Length for tubewell	**12 m**
f) Diameter (for dug well)	**0 mm**
g) Type of the pump to be used	**Submersible**
h) H.P. of the pump	**5**
i) Operational Device of the pump	**Electric Motor**
j) Rate of the Withdrawal (m^3/hr.)	**40**
k) Maximum allowable running hours per day	**8.00**

This permit authorizes the owner applicant (user) to sink a well in the location specified at S.I (2) for extraction of ground water at a rate not exceeding that as shown at S.I(3) (j) and for running hours/day as shown at S.I(3)(K), and is valid subject to the observance of the condition as stated overleaf.

Place : Purba Bardhaman

Date : 14-01-2022

Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development
Authority(DLA) ,Purba Bardhaman

Conditions:

1. In case of any change of Ownership of the proposed well, fresh registration to be obtained.
2. No Change of location, design, rate of withdrawal and pumping device in respect of the proposed well as indicated as S.I(2) and (3) of this certificate shall be made without prior permission of the Competent Authority. Any Deviation in this regard shall lead to the cancellation to this permit.
3. In case of any perticulars/ information furnished by the applicant in his application for the issuance of this permit is found to be incorrect during verification to any subsequents stage, this permit is liable for cancellation.
4. Any other condition imposed by the concerned Authority.

NB- Please See Reverse

Conditionality for operating this Tubewell

1 Construction of RWH as per DLA
2 Ground water quality report to be submitted by the applicant every year
3 Installation of Water meter is mandatory
4 Maintain a logbook for installed water meter and submit report every year to the undersigned

Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development
Authority(DLA) ,Purba Bardhaman

END

Remarks:

FORM 4

[See Rules 9(3) and 10(5)]

(EMBLEM OR HOLOGRAM OF THE CONCERNED AUTHORITY)

066498

PERMIT FOR SINKING OF NEW WELL

[U/S 7(3)(b) / 7(4)(b) / 7(5)(a) of the West Bengal Ground Water Resources (Management, Control and Regulation) Act 2005.]

P- 1585

PERMIT NO P020406204159000000 1TSE

1.	(a) Name of the applicant (user)	:	Shri/Smt. GLOBUS SPIRITS LTD.
	(b) Son / Daughter of	:	
	(c) Address of the applicant	:	B-7,PANAGARH INDUSTRIAL PARK , PANAGARH, BURDWAN
	(d) Category of farmer (Please tick) (in case of irrigation well)	:	Small Farmer / Marginal Farmer / Others
	(e) Serial No. of application Form and date of submission	:	BP/A0149,SL.NO:66; DT. 06.08.2015
	(f) Specimen signature of the user	:	Jaga bandhu Pal.
2.	Location particulars---		
	(a) District		BURDWAN
	(b) Block, Mouza, J. L. No. , Plot No.	:	AUSGRAM - II , KOTACHANDIPUR, 80,4159(B7)
	(c) Municipality / Corporation Ward No. / Borough No., Holding No.	:	
3.	Particulars of the proposed well and pumping device---		
	(a) Type of the well	:	TUBEWELL
	(b) Approx. depth of the well (m)	:	120M
	(c) Purpose of the well	:	INDUSTRIAL
	(d) Assembly size (for tube well)	:	100 mm. X 150 mm.
	(e) Approx. strainer length (for tube well)	:	12 m.
	(f) Diameter (for dug well)	:	m.
	(g) Type of pump to be used	:	SUBMERSIBLE
	(h) H. P. of the pump	:	5 H.P
	(i) Operational device	:	Electric Motor
	(j) Rate of withdrawal (m3 / hr.)	:	35 cubic meter/hr
	(k) Maximum allowable running hours per day	:	4 Hour Per Day

This permit authorizes the owner applicant (user) to sink a well in the location specified at S1. (2) for extraction of ground water at a rate not exceeding that as shown at S1. (3) (j) and for running hours / day as shown at S1. (3) (K), and is valid subject to the observance of the conditions stated overleaf.

Place : Burdwan

Date : 27/11/2015

OFFICE OF THE GEOLOGIST * Geological Sub Div. No. IIA Burdwan *

OFFICE SEAL

Signature of the Issuing Authority and Designation.

Geologist Member Secretary,
District level Ground, Water Resource
Development Authority, Burdwan

Conditions :

(1) In case of any change of ownership of the proposed well, fresh registration has to be obtained.

(2) No change of location, design, rate of withdrawal and pumping device in respect of the proposed well as indicated at S1. (2) and (3) of this certificate shall be made without prior permission of the Competent Authority. Any deviation in this regard shall lead to cancellation of this permit.

(3) In case, any of the particulars / information furnished by the applicant in his application for issuance of this permit is found to be incorrect during verification at any subsequent stage, this permit is liable for cancellation.

(4) Any other condition imposed by the concerned Authority.

N.B. Conditionalities are imposed on the reverse page of the certificate.

OFFICE OF THE GEOLOGIST * Geological Sub Div. No. IIA Burdwan *

OFFICE SEAL

B.C.L./4/50,000/06

CONDITIONALITIES FOR PACKAGE DRINKING WATER PROJECTS AND INDUSTRIES/ INFRASTRUCTURES:

1. Roof Top Rain Water harvesting for Surface Storage.
2. Excavation of pond of size 150 ft. x 50ft. with 2 m. depth.
3. Chemical Quality Test Report from BIS approved Laboratory in each year to be submitted to the Geologist & Member Secretary, DLA.
4. The Certificate of Permit will be reviewed in every year from the date if issuance of Permit-based on local hydrogeological conditions that may prevail afterwards.
5. Arrangement of Water Meter at the outlet of Tube Well discharge to be monitored by Govt. Officials as assigned by DLA.
6. The enhanced rate if any in future (including the rates revised retrospectively) of fees/ charges/ taxes for drawls of ground water on annual basis, should be borne by applications for operating their tube wells in a continuous manner.

Dramanna
27/11/2015

Geologist Member Secretary,
District level Ground, Water Resource
Development Authority, Burdwan

FORM 4

[See Rules 9(3) and 10(5)]

066497

(EMBLEM OR HOLOGRAM OF THE CONCERNED AUTHORITY)

PERMIT FOR SINKING OF NEW WELL

[U/S 7(3)(b) / 7(4)(b) / 7(5)(a) of the West Bengal Ground Water Resources (Management, Control and Regulation) Act 2005.]

P- 1584

PERMIT NO P020406204122000001TSE

1.	(a) Name of the applicant (user)	:	Shri/Smt. GLOBUS SPIRITS LTD.
	(b) Son / Daughter of	:	
	(c) Address of the applicant	:	B-7,PANAGARH INDUSTRIAL PARK , PANAGARH, BURDWAN
	(d) Category of farmer (Please tick) (in case of irrigation well)	:	Small Farmer / Marginal Farmer / Others
	(e) Serial No. of application Form and date of submission	:	BP/A0149,SL.NO:67; DT. 06.08.2015
	(f) Specimen signature of the user	:	Jagabandhu Pal.
2.	Location particulars---		
	(a) District		BURDWAN
	(b) Block, Mouza, J. L. No. , Plot No.	:	AUSGRAM - II , KOTACHANDIPUR, 80,4122(B7)
	(c) Municipality / Corporation Ward No. / Borough No., Holding No.	:	
3.	Particulars of the proposed well and pumping device---		
	(a) Type of the well	:	TUBEWELL
	(b) Approx. depth of the well (m)	:	120M
	(c) Purpose of the well	:	INDUSTRIAL
	(d) Assembly size (for tube well)	:	100 mm. X 150 mm.
	(e) Approx. strainer length (for tube well)	:	12 m.
	(f) Diameter (for dug well)	:	m.
	(g) Type of pump to be used	:	SUBMERSIBLE
	(h) H. P. of the pump	:	5 H.P
	(i) Operational device	:	Electric Motor
	(j) Rate of withdrawal (m3 / hr.)	:	35 cubic meter/hr
	(k) Maximum allowable running hours per day	:	4 Hour Per Day

This permit authorizes the owner applicant (user) to sink a well in the location specified at S1. (2) for extraction of ground water at a rate not exceeding that as shown at S1. (3) (j) and for running hours / day as shown at S1. (3) (K), and is valid subject to the observance of the conditions stated overleaf.

Place : Burdwan

Date : 27/ 11/ 2015

OFFICE OF THE GEOLOGIST ★ Geological Sub Div. No. IIA Burdwan ★

OFFICE SEAL

27.11.2015

Signature of the Issuing Authority and Designation.

Geologist Member Secretary,
District level Ground, Water Resource
Development Authority, Burdwan

Conditions :

(1) In case of any change of ownership of the proposed well, fresh registration has to be obtained.

(2) No change of location, design, rate of withdrawal and pumping device in respect of the proposed well as indicated at S1. (2) and (3) of this certificate shall be made without prior permission of the Competent Authority. Any deviation in this regard shall lead to cancellation of this permit.

(3) In case, any of the particulars / information furnished by the applicant in his application for issuance of this permit is found to be incorrect during verification at any subsequent stage, this permit is liable for cancellation.

(4) Any other condition imposed by the concerned Authority.

N.B.: Conditionalities are imposed on the reverse page of the certificate.

OFFICE OF THE GEOLOGIST ★ SWID ★ Geological Sub Div. No. IIA Burdwan ★

OFFICE SEAL

B.C.L./4/50,000/'06

CONDITIONALITIES FOR PACKAGE DRINKING WATER PROJECTS AND INDUSTRIES/ INFRASTRUCTURES:

1. Roof Top Rain Water harvesting for Surface Storage.
2. Excavation of pond of size 150 ft. x 50ft. with 2 m. depth.
3. Chemical Quality Test Report from BIS approved Laboratory in each year to be submitted to the Geologist & Member Secretary, DLA.
4. The Certificate of Permit will be reviewed in every year from the date if issuance of Permit-based on local hydrogeological conditions that may prevail afterwards.
5. Arrangement of Water Meter at the outlet of Tube Well discharge to be monitored by Govt. Officials as assigned by DLA.
6. The enhanced rate if any in future (including the rates revised retrospectively) of fees/ charges/ taxes for drawls of ground water on annual basis, should be borne by applications for operating their tube wells in a continuous manner.

27/11/2015

Geologist Member Secretary,
District level Ground, Water Resource
Development Authority, Burdwan

FORM 4

[See Rules 9(3) and 10(5)]

066717

(EMBLEM OR HOLOGRAM OF THE CONCERNED AUTHORITY)

PERMIT FOR SINKING OF NEW WELL

[U/S 7(3)(b) / 7(4)(b) / 7(5)(a) of the West Bengal Ground Water Resources (Management, Control and Regulation) Act 2005.]

P- 1786

PERMIT NO P020406204135000001TSE

1. (a) Name of the applicant (user) : Shri/Smt. GLOBUS SPIRITS LTD
   (b) Son / Daughter of :
   (c) Address of the applicant : PANAGARH INDUSTRIAL PARK,PANAGARH,713148
   (d) Category of farmer (Please tick) (in case of irrigation well) : Small Farmer / Marginal Farmer / Others
   (e) Serial No. of application Form and date of submission : BP/A0456,SL.NO:07; DT. 16.02.2016
   (f) Specimen signature of the user : Jagadandhu Pal.
2. Location particulars---
   (a) District : BURDWAN
   (b) Block, Mouza, J. L. No. , Plot No. : AUSGRAM - II, KOTACHANDIPUR,39,4135(B7)
   (c) Municipality / Corporation Ward No. / Borough No., Holding No. :
3. Particulars of the proposed well and pumping device---
   (a) Type of the well : TUBEWELL
   (b) Approx. depth of the well (m) : 100m
   (c) Purpose of the well : INDUSTRIAL
   (d) Assembly size (for tube well) : 100 mm. X50 mm.
   (e) Approx. strainer length (for tube well) : 12 m.
   (f) Diameter (for dug well) : m.
   (g) Type of pump to be used : SUBMERSIBLE
   (h) H. P. of the pump : 5 H.P
   (i) Operational device : Electric Motor
   (j) Rate of withdrawal (m3 / hr.) : 30 m^3/hr
   (k) Maximum allowable running hours per day : 4 Hour Per Day

This permit authorizes the owner applicant (user) to sink a well in the location specified at S1. (2) for extraction of ground water at a rate not exceeding that as shown at S1. (3) (j) and for running hours / day as shown at S1. (3) (K), and is valid subject to the observance of the conditions stated overleaf.

OFFICE OF THE GEOLOGIST * GEOLOGICAL SUB-DIVISION NO.IIA, BURDWAN * OFFICE SEAL GOVT. OF W.B.

19.07.2016

Geologist, SWID &
Member Secretary, District Level
Ground Water Resources Development Authority
Burdwan-713101

Place : Burdwan

Date : 19/07/2016

Conditions :

(1) In case of any change of ownership of the proposed well, fresh registration has to be obtained.
(2) No change of location, design, rate of withdrawal and pumping device in respect of the proposed well as indicated at S1. (2) and (3) of this certificate shall be made without prior permission of the Competent Authority. Any deviation in this regard shall lead to cancellation of this permit.
(3) In case, any of the particulars / information furnished by the applicant in the application for issuance of this permit is found to be incorrect during verification at any subsequent stage, this permit is liable for cancellation.
(4) Any other condition imposed by the concerned Authority.

N.B. Conditionalities are imposed on the reverse page of the certificate.

OFFICE OF THE GEOLOGIST * GEOLOGICAL SUB-DIVISION NO.IIA, BURDWAN * SWID OFFICE SEAL GOVT. OF W.B.

B.C.L./4/50,000/'06

CONDITIONALITIES FOR PACKAGE DRINKING WATER PROJECTS AND INDUSTRIES/ INFRASTRUCTURES:

1. Roof Top Rain Water harvesting for Surface Storage.
2. Excavation of pond of size 150 ft. x 50ft. with 2 m. depth.
3. Chemical Quality Test Report from BIS approved Laboratory in each year to be submitted to the Geologist & Member Secretary, DLA.
4. The Certificate of Permit will be reviewed in every year from the date if issuance of Permit-based on local hydrogeological conditions that may prevail afterwards.
5. Arrangement of Water Meter at the outlet of Tube Well discharge to be monitored by Govt. Officials as assigned by DLA.
6. The enhanced rate if any in future (including the rates revised retrospectively) of fees/ charges/ taxes for drawls of ground water on annual basis, should be borne by applications for operating their tube wells in a continuous manner.

19.07.2016

Geologist, SWID &
Member Secretary, District Level
Ground Water Resources Development Authority
Burdwan-713101

FORM 4

066718

[See Rules 9(3) and 10(5)]

(EMBLEM OR HOLOGRAM OF THE CONCERNED AUTHORITY)

PERMIT FOR SINKING OF NEW WELL

[U/S 7(3)(b) / 7(4)(b) / 7(5)(a) of the West Bengal Ground Water Resources (Management, Control and Regulation) Act 2005.]

P- 1787

PERMIT NO **P02040620412800000001TSE**

1.	(a) Name of the applicant (user)	:	Shri/Smt. **GLOBUS SPIRITS LTD**
	(b) Son / Daughter of	:	
	(c) Address of the applicant	:	**PANAGARH INDUSTRIAL PARK,PANAGARH,713148**
	(d) Category of farmer (Please tick) (in case of irrigation well)	:	Small Farmer / Marginal Farmer / Others
	(e) Serial No. of application Form and date of submission	:	BP/A0456,SL.NO:08; DT. 16.02.2016
	(f) Specimen signature of the user	:	Joga Bandhu Pal.
2.	Location particulars---		
	(a) District		BURDWAN
	(b) Block, Mouza, J. L. No., Plot No.	:	AUSGRAM - II, KOTACHANDIPUR,80,4128(B7)
	(c) Municipality / Corporation Ward No. / Borough No., Holding No.	:	
3.	Particulars of the proposed well and pumping device---		
	(a) Type of the well	:	TUBEWELL
	(b) Approx. depth of the well (m)	:	100m
	(c) Purpose of the well	:	INDUSTRIAL
	(d) Assembly size (for tube well)	:	100 mm. X 150 mm.
	(e) Approx. strainer length (for tube well)	:	12 m.
	(f) Diameter (for dug well)	:	m.
	(g) Type of pump to be used	:	SUBMERSIBLE
	(h) H. P. of the pump	:	5 H.P
	(i) Operational device	:	Electric Motor
	(j) Rate of withdrawal (m3 / hr.)	:	30 m^3/hr
	(k) Maximum allowable running hours per day	:	4 Hour Per Day

This permit authorizes the owner applicant (user) to sink a well in the location specified at S1. (2) for extraction of ground water at a rate not exceeding that as shown at S1. (3) (j) and for running hours / day as shown at S1. (3) (K), and is valid subject to the observance of the conditions stated overleaf.

Place : Burdwan

Date : 19/ 07/ 2016

OFFICE OF THE GEOLOGIST * GEOLOGICAL SUB-DIVISION NO.IIA, BURDWAN * OFFICE SEAL SWID GOVT. OF W.B.

19.07.2016

Geologist, SWID &

Member Secretary, District Level

Ground Water Resources Development Authority

Burdwan-713101

Conditions :

(1) In case of any change of ownership of the proposed well, fresh registration has to be obtained.

(2) No change of location, design, rate of withdrawal and pumping device in respect of the proposed well as indicated at S1. (2) and (3) of this certificate shall be made without prior permission of the Competent Authority. Any deviation in this regard shall lead to cancellation of this permit.

(3) In case, any of the particulars / information furnished by the applicant in the application for issuance of this permit is found to be incorrect during verification at any subsequent stage, this permit is liable for cancellation.

(4) Any other condition imposed by the concerned Authority.

N: B: Conditionalities are imposed on the reverse page of the certificate

OFFICE OF THE GEOLOGIST * GEOLOGICAL SUB-DIVISION NO.IIA, BURDWAN * SWID GOVT. OF W.B. OFFICE

B.C.L./4/50,000/'06

CONDITIONALITIES FOR PACKAGE DRINKING WATER PROJECTS AND INDUSTRIES/ INFRASTRUCTURES:

1. Roof Top Rain Water harvesting for Surface Storage.
2. Excavation of pond of size 150 ft. x 50ft. with 2 m. depth.
3. Chemical Quality Test Report from BIS approved Laboratory in each year to be submitted to the Geologist & Member Secretary, DLA.
4. The Certificate of Permit will be reviewed in every year from the date if issuance of Permit-based on local hydrogeological conditions that may prevail afterwards.
5. Arrangement of Water Meter at the outlet of Tube Well discharge to be monitored by Govt. Officials as assigned by DLA.
6. The enhanced rate if any in future (including the rates revised retrospectively) of fees/ charges/ taxes for drawls of ground water on annual basis, should be borne by applications for operating their tube wells in a continuous manner.

19.07.2016.

Geologist, SWID &
Member Secretary, District Level
Ground Water Resources Development Authority
Burdwan-713101

FORM-4

[See Rules 9(3) and 10(5)]

Office of the Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development
Authority(DLA) ,Purba Bardhaman

PERMIT FOR SINKING OF NEW WELL

[U/S 7(3)(b) /7(4)(b) / 7(5)(a) of the West Bengal Ground Water Resources
(Management ,Control and Regulation) Act 2005.]

PERMIT NO : P020408004151000001TSE

1. a) Name of the Unit: : **GLOBUS SPIRITS LIMITED**

   b) Address of the Unit: : **PLOT NO B-7, PANAGARH INDUSTRIAL PARK PANAGARH WEST BENGAL 713148**

   c) Category of farmer : **Others**

   d) Serial No. of Application Form and Date Of Submission: : **BP/A-0504, SL- 12, 09-12-2021**

   e) Speciman Signature of the User :

2 Location Particulars

   a) District : : **Purba Bardhaman**

   b) Block,Mouza,J.L. No.,Plot No. : **Block- Ausgram-II,**
   Mouza - KOTA CHANDIPUR
   J.L. No.- 80,
   Plot No.- 4151

   c) Municipality/corporation, Ward No.,Borough No.,Holding No. : **Municipality/corporation- ,**
   Ward No.- ,Borough No.- , Holding No.- ,Plot No.-. 4151

3 Particulars of the proposed well

a) Type of the well	**Tube well**
b) Approx. depth of the well in mtr.	**100**
c) Purpose of well	**Industrial**
d) Assembly size (for tube well)	**300 X 200 mm**
e) Approx Strainer Length for tubewell	**12 m**
f) Diameter (for dug well)	**0 mm**
g) Type of the pump to be used	**Submersible**
h) H.P. of the pump	**5**
i) Operational Device of the pump	**Electric Motor**
j) Rate of the Withdrawal (m^3/hr.)	**40**
k) Maximum allowable running hours per day	**8.00**

This permit authorizes the owner applicant (user) to sink a well in the location specified at S.I (2) for extraction of ground water at a rate not exceeding that as shown at S.I(3) (j) and for running hours/day as shown at S.I(3)(K), and is valid subject to the observance of the condition as stated overleaf.

Place : Purba Bardhaman

Date : 14-01-2022

Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development
Authority(DLA) ,Purba Bardhaman

Conditions:

1. In case of any change of Ownership of the proposed well, fresh registration to be obtained.
2. No Change of location, design, rate of withdrawal and pumping device in respect of the proposed well as indicated as S.I(2) and (3) of this certificate shall be made without prior permission of the Competent Authority. Any Deviation in this regard shall lead to the cancellation to this permit.
3. In case of any perticulars/ information furnished by the applicant in his application for the issuance of this permit is found to be incorrect during verification to any subsequents stage, this permit is liable for cancellation.
4. Any other condition imposed by the concerned Authority.

NB- Please See Reverse

Conditionality for operating this Tubewell

1. **Construction of RWH as per DLA**
2. **Ground water quality report to be submitted by the applicant every year**
3. **Installation of Water meter is mandatory**
4. **Maintain a logbook for installed water meter and submit report every year to the undersigned**

Geologist,SWID & Member Secretary,
District Level Ground Water Resources Development Authority(DLA) ,Purba Bardhaman

END

Remarks:

Annexure VI

Post Monsoon Season

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/W/01	Reporting Date:17/12/2025

Issued to:	
M/s Globus Spirits Limited Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/W/01 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ground Water Sample
Date of Sample Receiving	12.12.2025
Location	Project Site -I
Sample Collected By	Customer
Purpose of Analysis	Monitoring

TEST RESULTS:

Sr. No.	Parameters	Unit	Results	Drinking Water Specifications (As per IS-10500)		Test Protocol
				Desirable Limits	Permissible Limits in the absence of better alternate source	
1	Colour	Hazen	<5	5 max.	15 max.	APHA 24th Ed.,2120 B
2	Odour	--	Agreeable	Agreeable	Agreeable	IS-3025(P-5)
3	Taste	--	Agreeable	Agreeable	Agreeable	IS-3025(P-8)
4	Turbidity	NTU	<0.1	1 max.	5 max	APHA 24th Ed.,2130 B
5	pH	--	7.12	6.5 – 8.5	No relaxation	APHA 24th Ed.,4500 H B
6	Total Hardness,(as $CaCO_3$)	mg/l	98.0	200 max.	600 max.	APHA 24th Ed.,2340 C
7	Iron,(as Fe)	mg/l	< 0.02	1.0 max.	No relaxation.	APHA 24th Ed. P-3111,A,B,C
8	Chloride,(as Cl)	mg/l	20.2	250 max.	1000 max.	APHA 24thEd.,4500 Cl B
9	Residual Free Chlorine	mg/l	<0.1	0.20 max.	1 max	APHA 24thEd.,4500 Cl B
10	Calcium, (as Ca)	mg/l	17.8	75 max.	200 max.	APHA 24thEd.,3500 Ca A
11	Magnesium,(as Mg)	mg/l	13.0	30 max.	100 max.	APHA 24th Ed.,3500 Mg B
12	Total Dissolved Solids	mg/l	270.0	500 max.	2000 max.	APHA 24th Ed.,2540 C
13	Sulphate,(as SO_4)	mg/l	26.0	200 max.	400 max.	APHA 24th Ed.,4500 SO_4 E
14	Fluoride,(as F)	mg/l	0.25	1.0 max.	1.5 max.	APHA 24th Ed.,4500 F
15	Total Alkalinity,(as $CaCO_3$)	mg/l	138.8	200 max.	600 max.	APHA 24th Ed.,2320 A
16	Chromium Total,(as Cr)	mg/l	<0.02	0.05 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
17	Hexa Chromium,(as Cr+6)	mg/l	N.D.	0.05 max.	No relaxation	APHA 24th Ed.,3500 Cr B
18	Nitrate,(as NO_3)	mg/l	4.9	45 max.	No relaxation	IS-3025(P-34)
19	Zinc,(as Zn)	mg/l	< 0.02	5 max.	15 max.	APHA 24th Ed. P-3111,A,B,C
20	Phenolic Compounds, (as C_6H_5OH)	mg/l	<0.001	0.001 max.	0.002 max.	IS-3025(P-43)
21	Copper,(as Cu)	mg/l	<0.02	0.05 max.	1.50 max.	APHA 24thEd. P-3111,A,B,C
22	Manganese,(as Mn)	mg/l	<0.02	0.10 max.	0.30 max.	APHA 24th Ed. P-3111,A,B,C
23	Silver (as Ag)	mg/l	<0.02	0.1 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
24	Aluminum, (as Al)	mg/l	<0.01	0.03 max.	0.20 max.	APHA 24th Ed. P-3111,A,B,C

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Report No.: AEL/GSL/12122025/W/01						Reporting Date:17/12/2025
25	Ammonia (as total ammonia-N)	mg/l	<0.1	0.5 max.	No relaxation	APHA 24th Ed. 4500 NH_3
26	Nickel (as Ni)	mg/l	<0.02	0.02 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
27	Lead,(as Pb)	mg/l	<0.01	0.01 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
28	Cadmium,(as Cd)	mg/l	N.D.	0.003 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
29	Molybdenum (as Mo)	mg/l	< 0.02	0.07max	No relaxation	APHA 24th Ed. P-3111,A,B,C
30	Boron, (as B)	mg/l	< 0.05	0.5 max	2.4 max	APHA 24th Ed. P-3111,A,B,C
Bacteriological Test Results						
31	Coli form organisms /100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016
32	E-Coli/ 100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016

Remarks- N.D- Not Detectable

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/W/02	Reporting Date:17/12/2025

Issued to:	
M/s Globus Spirits Limited Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/W/02 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ground Water Sample
Date of Sample Receiving	12.12.2025
Location	Near Project Site -II
Sample Collected By	Customer
Purpose of Analysis	Monitoring

TEST RESULTS:

Sr. No.	Parameters	Unit	Results	Drinking Water Specifications (As per IS-10500)		Test Protocol
				Desirable Limits	Permissible Limits in the absence of better alternate source	
1	Colour	Hazen	<5	5 max.	15 max.	APHA 24thEd.,2120 B
2	Odour	--	Agreeable	Agreeable	Agreeable	IS-3025(P-5)
3	Taste	--	Agreeable	Agreeable	Agreeable	IS-3025(P-8)
4	Turbidity	NTU	<0.1	1 max.	5 max	APHA 24th Ed.,2130 B
5	pH	--	7.89	6.5 – 8.5	No relaxation	APHA 24th Ed.,4500 H B
6	Total Hardness,(as $CaCO_3$)	mg/l	154.0	200 max.	600 max.	APHA 24th Ed.,2340 C
7	Iron,(as Fe)	mg/l	< 0.02	1.0 max.	No relaxation.	APHA 24th Ed. P-3111,A,B,C
8	Chloride,(as Cl)	mg/l	32.0	250 max.	1000 max.	APHA 24thEd.,4500 Cl B
9	Residual Free Chlorine	mg/l	<0.1	0.20 max.	1 max	APHA 24thEd.,4500 Cl B
10	Calcium, (as Ca)	mg/l	28.5	75 max.	200 max.	APHA 24thEd.,3500 CaA
11	Magnesium,(as Mg)	mg/l	20.1	30 max.	100 max.	APHA 24th Ed.,3500 Mg B
12	Total Dissolved Solids	mg/l	346.0	500 max.	2000 max.	APHA 24th Ed.,2540 C
13	Sulphate,(as SO_4)	mg/l	29.5	200 max.	400 max.	APHA 24th Ed.,4500 SO_4 E
14	Fluoride,(as F)	mg/l	0.35	1.0 max.	1.5 max.	APHA 24th Ed.,4500 F
15	Total Alkalinity,(as $CaCO_3$)	mg/l	156.0	200 max.	600 max.	APHA 24th Ed.,2320 A
16	Chromium Total,(as Cr)	mg/l	<0.02	0.05 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
17	Hexa Chromium,(as Cr+6)	mg/l	N.D.	0.05 max.	No relaxation	APHA 24th Ed.,3500 Cr B
18	Nitrate,(as NO_3)	mg/l	6.06	45 max.	No relaxation	IS-3025(P-34)
19	Zinc,(as Zn)	mg/l	< 0.02	5 max.	15 max.	APHA 24th Ed. P-3111,A,B,C
20	Phenolic Compounds, (as C_6H_5OH)	mg/l	<0.001	0.001 max.	0.002 max.	IS-3025(P-43)
21	Copper,(as Cu)	mg/l	<0.02	0.05 max.	1.50 max.	APHA 24thEd. P-3111,A,B,C
22	Manganese,(as Mn)	mg/l	<0.02	0.10 max.	0.30 max.	APHA 24th Ed. P-3111,A,B,C
23	Silver (as Ag)	mg/l	<0.02	0.1 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-637, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Report No.: AEL/GSL/12122025/W/02						Reporting Date:17/12/2025
24	Aluminum, (as Al)	mg/l	<0.01	0.03 max.	0.20 max.	APHA 24th Ed. P-3111,A,B,C
25	Ammonia (as total ammonia-N)	mg/l	<0.1	0.5 max.	No relaxation	IS 3025 (P-34)
26	Nickel (as Ni)	mg/l	<0.02	0.02 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
27	Lead,(as Pb)	mg/l	<0.01	0.01 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
28	Cadmium,(as Cd)	mg/l	N.D.	0.003 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
29	Molybdenum (as Mo)	mg/l	< 0.02	0.07max	No relaxation	APHA 24th Ed. P-3111,A,B,C
30	Boron, (as B)	mg/l	< 0.05	0.5 max	2.4 max	APHA 24th Ed. P-3111,A,B,C
Bacteriological Test Results						
31	Coli form organisms /100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016
32	E-Coli/ 100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016

Remarks- N.D- Not Detectable

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/W/03	Reporting Date:17/12/2025

Issued to:	
M/s Globus Spirits Limited Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/W/03 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ground Water Sample
Date of Sample Receiving	12.12.2025
Location	Village Kota
Sample Collected By	Customer
Purpose of Analysis	Monitoring

TEST RESULTS:

Sr. No.	Parameters	Unit	Results	Drinking Water Specifications (As per IS-10500)		Test Protocol
				Desirable Limits	Permissible Limits in the absence of better alternate source	
1	Colour	Hazen	<5	5 max.	15 max.	APHA 24th Ed.,2120 B
2	Odour	--	Agreeable	Agreeable	Agreeable	IS-3025(P-5)
3	Taste	--	Agreeable	Agreeable	Agreeable	IS-3025(P-8)
4	Turbidity	NTU	<0.1	1 max.	5 max	APHA 24th Ed.,2130 B
5	pH	--	7.58	6.5 – 8.5	No relaxation	APHA 24th Ed.,4500 H B
6	Total Hardness,(as $CaCO_3$)	mg/l	126.0	200 max.	600 max.	APHA 24th Ed.,2340 C
7	Iron,(as Fe)	mg/l	< 0.02	1.0 max.	No relaxation.	APHA 24th Ed. P-3111,A,B,C
8	Chloride,(as Cl)	mg/l	25.6	250 max.	1000 max.	APHA 24th Ed.,4500 Cl B
9	Residual Free Chlorine	mg/l	<0.1	0.20 max.	1 max	APHA 24th Ed.,4500 Cl B
10	Calcium, (as Ca)	mg/l	23.2	75 max.	200 max.	APHA 24th Ed.,3500 Ca A
11	Magnesium,(as Mg)	mg/l	16.5	30 max.	100 max.	APHA 24th Ed.,3500 Mg B
12	Total Dissolved Solids	mg/l	307.0	500 max.	2000 max.	APHA 24th Ed.,2540 C
13	Sulphate,(as SO_4)	mg/l	19.4	200 max.	400 max.	APHA 24th Ed.,4500 SO_4 E
14	Fluoride,(as F)	mg/l	0.33	1.0 max.	1.5 max.	APHA 24th Ed.,4500 F
15	Total Alkalinity,(as $CaCO_3$)	mg/l	115.0	200 max.	600 max.	APHA 24th Ed.,2320 A
16	Chromium Total,(as Cr)	mg/l	<0.02	0.05 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
17	Hexa Chromium,(as Cr+6)	mg/l	N.D.	0.05 max.	No relaxation	APHA 24th Ed.,3500 Cr B
18	Nitrate,(as NO_3)	mg/l	5.98	45 max.	No relaxation	IS-3025(P-34)
19	Zinc,(as Zn)	mg/l	< 0.02	5 max.	15 max.	APHA 24th Ed. P-3111,A,B,C
20	Phenolic Compounds, (as C_6H_5OH)	mg/l	<0.001	0.001 max.	0.002 max.	IS-3025(P-43)
21	Copper,(as Cu)	mg/l	<0.02	0.05 max.	1.50 max.	APHA 24th Ed. P-3111,A,B,C
22	Manganese,(as Mn)	mg/l	<0.02	0.10 max.	0.30 max.	APHA 24th Ed. P-3111,A,B,C
23	Silver (as Ag)	mg/l	<0.02	0.1 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
24	Aluminum, (as Al)	mg/l	<0.01	0.03 max.	0.20 max.	APHA 24th Ed. P-3111,A,B,C
25	Ammonia (as total ammonia-N)	mg/l	<0.1	0.5 max.	No relaxation	APHA 24th Ed. 4500 NH_3

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rejasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Report No.: AEL/GSL/12122025/W/03						Reporting Date:17/12/2025
26	Nickel (as Ni)	mg/l	<0.02	0.02 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
27	Lead,(as Pb)	mg/l	N.D.	0.01 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
28	Cadmium,(as Cd)	mg/l	N.D.	0.003 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
29	Molybdenum (as Mo)	mg/l	< 0.01	0.07max	No relaxation	APHA 24th Ed. P-3111,A,B,C
30	Boron, (as B)	mg/l	< 0.05	0.5 max	2.4 max	APHA 24th Ed. P-3111,A,B,C
Bacteriological Test Results						
31	Coli form organisms /100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016
32	E-Coli/ 100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016

Remarks- N.D- Not Detectable

*******End of Test Report*******

Checked By

Authorized Signatory

ENVIRO LAB INDIA PVT. LTD. Auth. Sign. *BHIWADI*

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/12122025/W/04	Reporting Date:17/12/2025

Issued to:	
M/s Globus Spirits Limited Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/121225/W/04 **Date** : 12.12.2025 **Period of testing** : 12.12.2025 to 17.12.2025

SAMPLE PARTICULARS:	
Type of the Sample	Ground Water Sample
Date of Sample Receiving	12.12.2025
Location	Village Khandari
Sample Collected By	Customer
Purpose of Analysis	Monitoring

TEST RESULTS:

Sr. No.	Parameters	Unit	Results	Drinking Water Specifications (As per IS-10500)		Test Protocol
				Desirable Limits	Permissible Limits in the absence of better alternate source	
1	Colour	Hazen	<5	5 max.	15 max.	APHA 24thEd.,2120 B
2	Odour	--	Agreeable	Agreeable	Agreeable	IS-3025(P-5)
3	Taste	--	Agreeable	Agreeable	Agreeable	IS-3025(P-8)
4	Turbidity	NTU	<0.1	1 max.	5 max	APHA 24th Ed.,2130 B
5	pH	--	7.36	6.5 – 8.5	No relaxation	APHA 24th Ed.,4500 H B
6	Total Hardness,(as $CaCO_3$)	mg/l	112.5	200 max.	600 max.	APHA 24th Ed.,2340 C
7	Iron,(as Fe)	mg/l	< 0.02	1.0 max.	No relaxation.	APHA 24th Ed. P-3111,A,B,C
8	Chloride,(as Cl)	mg/l	24.2	250 max.	1000 max.	APHA 24thEd.,4500 Cl B
9	Residual Free Chlorine	mg/l	<0.1	0.20 max.	1 max	APHA 24thEd.,4500 Cl B
10	Calcium Hardness, (as Ca)	mg/l	17.9	75 max.	200 max.	APHA 24thEd.,3500 CaA
11	Magnesium Hardness,(as Mg)	mg/l	16.4	30 max.	100 max.	APHA 24th Ed.,3500 Mg B
12	Total Dissolved Solids	mg/l	287.0	500 max.	2000 max.	APHA 24th Ed.,2540 C
13	Sulphate,(as SO_4)	mg/l	16.9	200 max.	400 max.	APHA 24th Ed.,4500 SO_4 E
14	Fluoride,(as F)	mg/l	0.30	1.0 max.	1.5 max.	APHA 24th Ed.,4500 F
15	Total Alkalinity,(as $CaCO_3$)	mg/l	125.2	200 max.	600 max.	APHA 24th Ed.,2320 A
16	Chromium Total,(as Cr)	mg/l	<0.02	0.05 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
17	Hexa Chromium,(as Cr+6)	mg/l	N.D.	0.05 max.	No relaxation	APHA 24th Ed.,3500 Cr B
18	Nitrate,(as NO_3)	mg/l	6.01	45 max.	No relaxation	IS-3025(P-34)
19	Zinc,(as Zn)	mg/l	< 0.02	5 max.	15 max.	APHA 24th Ed. P-3111,A,B,C
20	Phenolic Compounds, (as C_6H_5OH)	mg/l	<0.001	0.001 max.	0.002 max.	IS-3025(P-43)
21	Copper,(as Cu)	mg/l	<0.02	0.05 max.	1.50 max.	APHA 24thEd. P-3111,A,B,C
22	Manganese,(as Mn)	mg/l	<0.02	0.10 max.	0.30 max.	APHA 24th Ed. P-3111,A,B,C
23	Silver (as Ag)	mg/l	<0.02	0.1 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
24	Aluminum, (as Al)	mg/l	<0.01	0.03 max.	0.20 max.	APHA 24th Ed. P-3111,A,B,C

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Report No.: AEL/GSL/12122025/W/04						Reporting Date:17/12/2025
25	Ammonia (as total ammonia-N)	mg/l	<0.1	0.5 max.	No relaxation	APHA 24th Ed.,4500 NH_3
26	Nickel (as Ni)	mg/l	<0.02	0.02 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
27	Lead,(as Pb)	mg/l	<0.01	0.01 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
28	Cadmium,(as Cd)	mg/l	N.D.	0.003 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
29	Molybdenum (as Mo)	mg/l	< 0.01	0.07max	No relaxation	APHA 24th Ed. P-3111,A,B,C
30	Boron, (as B)	mg/l	< 0.05	0.5 max	2.4 max	APHA 24th Ed. P-3111,A,B,C
Bacteriological Test Results						
31	Coli form organisms /100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016
32	E-Coli/ 100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016

Remarks- N.D- Not Detectable

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

Summer Season

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/02032026/W/01	Reporting Date:09/03/2026

Issued to:	
M/s Globus Spirits Limited Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/020326/W/01 **Date** : 02.03.2026 **Period of testing** : 02.03.2026 to 09.03.2026

SAMPLE PARTICULARS:	
Type of the Sample	Ground Water Sample
Date of Sample Receiving	02.03.2026
Location	Project Site -I
Sample Collected By	Customer
Purpose of Analysis	Monitoring

TEST RESULTS:

Sr. No.	Parameters	Unit	Results	Drinking Water Specifications (As per IS-10500)		Test Protocol
				Desirable Limits	Permissible Limits in the absence of better alternate source	
1	Colour	Hazen	<5	5 max.	15 max.	APHA 24th Ed.,2120 B
2	Odour	--	Agreeable	Agreeable	Agreeable	IS-3025(P-5)
3	Taste	--	Agreeable	Agreeable	Agreeable	IS-3025(P-8)
4	Turbidity	NTU	<0.1	1 max.	5 max	APHA 24th Ed.,2130 B
5	pH	--	7.26	6.5 – 8.5	No relaxation	APHA 24th Ed.,4500 H B
6	Total Hardness,(as $CaCO_3$)	mg/l	114.0	200 max.	600 max.	APHA 24th Ed.,2340 C
7	Iron,(as Fe)	mg/l	< 0.02	1.0 max.	No relaxation.	APHA 24th Ed. P-3111,A,B,C
8	Chloride,(as Cl)	mg/l	23.4	250 max.	1000 max.	APHA 24th Ed.,4500 Cl B
9	Residual Free Chlorine	mg/l	<0.1	0.20 max.	1 max	APHA 24th Ed.,4500 Cl B
10	Calcium, (as Ca)	mg/l	15.2	75 max.	200 max.	APHA 24th Ed.,3500 Ca A
11	Magnesium,(as Mg)	mg/l	18.5	30 max.	100 max.	APHA 24th Ed.,3500 Mg B
12	Total Dissolved Solids	mg/l	296.0	500 max.	2000 max.	APHA 24th Ed.,2540 C
13	Sulphate,(as SO_4)	mg/l	18.4	200 max.	400 max.	APHA 24th Ed.,4500 SO_4 E
14	Fluoride,(as F)	mg/l	0.21	1.0 max.	1.5 max.	APHA 24th Ed.,4500 F
15	Total Alkalinity,(as $CaCO_3$)	mg/l	91.7	200 max.	600 max.	APHA 24th Ed.,2320 A
16	Chromium Total,(as Cr)	mg/l	<0.02	0.05 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
17	Hexa Chromium,(as Cr+6)	mg/l	N.D.	0.05 max.	No relaxation	APHA 24th Ed.,3500 Cr B
18	Nitrate,(as NO_3)	mg/l	5.77	45 max.	No relaxation	IS-3025(P-34)
19	Zinc,(as Zn)	mg/l	< 0.02	5 max.	15 max.	APHA 24th Ed. P-3111,A,B,C
20	Phenolic Compounds, (as C_6H_5OH)	mg/l	<0.001	0.001 max.	0.002 max.	IS-3025(P-43)
21	Copper,(as Cu)	mg/l	<0.02	0.05 max.	1.50 max.	APHA 24th Ed. P-3111,A,B,C
22	Manganese,(as Mn)	mg/l	<0.02	0.10 max.	0.30 max.	APHA 24th Ed. P-3111,A,B,C
23	Silver (as Ag)	mg/l	<0.02	0.1 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
24	Aluminum, (as Al)	mg/l	<0.01	0.03 max.	0.20 max.	APHA 24th Ed. P-3111,A,B,C

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Report No.: AEL/GSL/02032026/W/01				Reporting Date:09/03/2026		
25	Ammonia (as total ammonia-N)	mg/l	<0.1	0.5 max.	No relaxation	APHA 24th Ed. 4500 NH_3
26	Nickel (as Ni)	mg/l	<0.02	0.02 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
27	Lead,(as Pb)	mg/l	<0.01	0.01 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
28	Cadmium,(as Cd)	mg/l	N.D.	0.003 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
29	Molybdenum (as Mo)	mg/l	< 0.02	0.07max	No relaxation	APHA 24th Ed. P-3111,A,B,C
30	Boron, (as B)	mg/l	< 0.05	0.5 max	2.4 max	APHA 24th Ed. P-3111,A,B,C
Bacteriological Test Results						
31	Coli form organisms /100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016
32	E-Coli/ 100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016

Remarks- N.D- Not Detectable

*******End of Test Report*******

Checked By

ASIA ENVIRO LAB INDIA PVT. LTD. Auth. Sign. BHIWADI

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/02032026/W/02	Reporting Date:09/03/2026

Issued to:	
M/s Globus Spirits Limited Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/020326/W/02 **Date** : 02.03.2026 **Period of testing** : 02.03.2026 to 09.03.2026

SAMPLE PARTICULARS:	
Type of the Sample	Ground Water Sample
Date of Sample Receiving	02.03.2026
Location	Near Project Site -II
Sample Collected By	Customer
Purpose of Analysis	Monitoring

TEST RESULTS:

Sr. No.	Parameters	Unit	Results	Drinking Water Specifications (As per IS-10500)		Test Protocol
				Desirable Limits	Permissible Limits in the absence of better alternate source	
1	Colour	Hazen	<5	5 max.	15 max.	APHA 24th Ed.,2120 B
2	Odour	--	Agreeable	Agreeable	Agreeable	IS-3025(P-5)
3	Taste	--	Agreeable	Agreeable	Agreeable	IS-3025(P-8)
4	Turbidity	NTU	<0.1	1 max.	5 max	APHA 24th Ed.,2130 B
5	pH	--	7.67	6.5 – 8.5	No relaxation	APHA 24th Ed.,4500 H B
6	Total Hardness,(as $CaCO_3$)	mg/l	114.0	200 max.	600 max.	APHA 24th Ed.,2340 C
7	Iron,(as Fe)	mg/l	< 0.02	1.0 max.	No relaxation.	APHA 24th Ed. P-3111,A,B,C
8	Chloride,(as Cl)	mg/l	28.5	250 max.	1000 max.	APHA 24th Ed.,4500 Cl B
9	Residual Free Chlorine	mg/l	<0.1	0.20 max.	1 max	APHA 24th Ed.,4500 Cl B
10	Calcium, (as Ca)	mg/l	20.4	75 max.	200 max.	APHA 24th Ed.,3500 Ca A
11	Magnesium,(as Mg)	mg/l	15.3	30 max.	100 max.	APHA 24th Ed.,3500 Mg B
12	Total Dissolved Solids	mg/l	342.0	500 max.	2000 max.	APHA 24th Ed.,2540 C
13	Sulphate,(as SO_4)	mg/l	20.6	200 max.	400 max.	APHA 24th Ed.,4500 SO_4 E
14	Fluoride,(as F)	mg/l	0.31	1.0 max.	1.5 max.	APHA 24th Ed.,4500 F
15	Total Alkalinity,(as $CaCO_3$)	mg/l	150.9	200 max.	600 max.	APHA 24th Ed.,2320 A
16	Chromium Total,(as Cr)	mg/l	<0.02	0.05 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
17	Hexa Chromium,(as Cr+6)	mg/l	N.D.	0.05 max.	No relaxation	APHA 24th Ed.,3500 Cr B
18	Nitrate,(as NO_3)	mg/l	7.45	45 max.	No relaxation	IS-3025(P-34)
19	Zinc,(as Zn)	mg/l	< 0.02	5 max.	15 max.	APHA 24th Ed. P-3111,A,B,C
20	Phenolic Compounds, (as C_6H_5OH)	mg/l	<0.001	0.001 max.	0.002 max.	IS-3025(P-43)
21	Copper,(as Cu)	mg/l	<0.02	0.05 max.	1.50 max.	APHA 24th Ed. P-3111,A,B,C
22	Manganese,(as Mn)	mg/l	<0.02	0.10 max.	0.30 max.	APHA 24th Ed. P-3111,A,B,C
23	Silver (as Ag)	mg/l	<0.02	0.1 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Report No.: AEL/GSL/02032026/W/02						Reporting Date:09/03/2026
24	Aluminum, (as Al)	mg/l	<0.01	0.03 max.	0.20 max.	APHA 24th Ed. P-3111,A,B,C
25	Ammonia (as total ammonia-N)	mg/l	<0.1	0.5 max.	No relaxation	APHA 24th Ed. 4500 NH_3
26	Nickel (as Ni)	mg/l	<0.02	0.02 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
27	Lead,(as Pb)	mg/l	<0.01	0.01 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
28	Cadmium,(as Cd)	mg/l	N.D.	0.003 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
29	Molybdenum (as Mo)	mg/l	< 0.02	0.07max	No relaxation	APHA 24th Ed. P-3111,A,B,C
30	Boron, (as B)	mg/l	< 0.05	0.5 max	2.4 max	APHA 24th Ed. P-3111,A,B,C
Bacteriological Test Results						
31	Coli form organisms /100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016
32	E-Coli/ 100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016

Remarks- N.D- Not Detectable

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/02032026/W/03	Reporting Date:09/03/2026

Issued to:	Sample I'd : AEL/GSL/020326/W/03
M/s Globus Spirits Limited	Date : 02.03.2026
Plot No. B7, Panagarh Industrial Park,	Period of testing : 02.03.2026 to 09.03.2026
Panagarh, Distt. – Purba Badhaman	
West Bengal, Pin-713148	

SAMPLE PARTICULARS:	
Type of the Sample	Ground Water Sample
Date of Sample Receiving	02.03.2026
Location	Village Kota
Sample Collected By	Customer
Purpose of Analysis	Monitoring

TEST RESULTS:

Sr. No.	Parameters	Unit	Results	Drinking Water Specifications (As per IS-10500)		Test Protocol
				Desirable Limits	Permissible Limits in the absence of better alternate source	
1	Colour	Hazen	<5	5 max.	15 max.	APHA 24th Ed.,2120 B
2	Odour	--	Agreeable	Agreeable	Agreeable	IS-3025(P-5)
3	Taste	--	Agreeable	Agreeable	Agreeable	IS-3025(P-8)
4	Turbidity	NTU	<0.1	1 max.	5 max	APHA 24th Ed.,2130 B
5	pH	--	7.46	6.5 – 8.5	No relaxation	APHA 24th Ed.,4500 H B
6	Total Hardness,(as $CaCO_3$)	mg/l	108.0	200 max.	600 max.	APHA 24th Ed.,2340 C
7	Iron,(as Fe)	mg/l	< 0.02	1.0 max.	No relaxation.	APHA 24th Ed. P-3111,A,B,C
8	Chloride,(as Cl)	mg/l	17.9	250 max.	1000 max.	APHA 24th Ed.,4500 Cl B
9	Residual Free Chlorine	mg/l	<0.1	0.20 max.	1 max	APHA 24th Ed.,4500 Cl B
10	Calcium, (as Ca)	mg/l	14.9	75 max.	200 max.	APHA 24th Ed.,3500 Ca A
11	Magnesium,(as Mg)	mg/l		30 max.	100 max.	APHA 24th Ed.,3500 Mg B
12	Total Dissolved Solids	mg/l	321.0	500 max.	2000 max.	APHA 24th Ed.,2540 C
13	Sulphate,(as SO_4)	mg/l	17.0	200 max.	400 max.	APHA 24th Ed.,4500 SO_4 E
14	Fluoride,(as F)	mg/l	0.35	1.0 max.	1.5 max.	APHA 24th Ed.,4500 F
15	Total Alkalinity,(as $CaCO_3$)	mg/l	137.2	200 max.	600 max.	APHA 24th Ed.,2320 A
16	Chromium Total,(as Cr)	mg/l	<0.02	0.05 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
17	Hexa Chromium,(as Cr+6)	mg/l	N.D.	0.05 max.	No relaxation	APHA 24th Ed.,3500 Cr B
18	Nitrate,(as NO_3)	mg/l	6.78	45 max.	No relaxation	IS-3025(P-34)
19	Zinc,(as Zn)	mg/l	< 0.02	5 max.	15 max.	APHA 24th Ed. P-3111,A,B,C
20	Phenolic Compounds, (as C_6H_5OH)	mg/l	<0.001	0.001 max.	0.002 max.	IS-3025(P-43)
21	Copper,(as Cu)	mg/l	<0.02	0.05 max.	1.50 max.	APHA 24th Ed. P-3111,A,B,C
22	Manganese,(as Mn)	mg/l	<0.02	0.10 max.	0.30 max.	APHA 24th Ed. P-3111,A,B,C
23	Silver (as Ag)	mg/l	<0.02	0.1 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
24	Aluminum, (as Al)	mg/l	<0.01	0.03 max.	0.20 max.	APHA 24th Ed. P-3111,A,B,C
25	Ammonia (as total ammonia-N)	mg/l	<0.1	0.5 max.	No relaxation	APHA 24th Ed. 4500 NH_3

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Report No.: AEL/GSL/02032026/W/03				Reporting Date:09/03/2026		
26	Nickel (as Ni)	mg/l	<0.02	0.02 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
27	Lead,(as Pb)	mg/l	<0.01	0.01 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
28	Cadmium,(as Cd)	mg/l	N.D.	0.003 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
29	Molybdenum (as Mo)	mg/l	< 0.02	0.07max	No relaxation	APHA 24th Ed. P-3111,A,B,C
30	Boron, (as B)	mg/l	< 0.05	0.5 max	2.4 max	APHA 24th Ed. P-3111,A,B,C
			Bacteriological Test Results			
31	Coli form organisms /100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016
32	E-Coli/ 100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016

Remarks- N.D- Not Detectable

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ASIA ENVIRO LAB INDIA PVT. LTD.

(An ISO 9001:2015, 14001:2015, 45001:2018 Approved Lab)

Job Description : Environmental Testing, ETP/STP Manufacturing, ETP/STP Plant Operation Pollution NOC Etc.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : asiaenvirolab@gmail.com, Website : www.asiaenvirolab.com

Test Report

Report No.: AEL/GSL/02032026/W/04	**Reporting Date:09/03/2026**

Issued to: **M/s Globus Spirits Limited** Plot No. B7, Panagarh Industrial Park, Panagarh, Distt. – Purba Badhaman West Bengal, Pin-713148	**Sample I'd** : AEL/GSL/020326/W/04 **Date** : 02.03.2026 **Period of testing** : 02.03.2026 to 09.03.2026

SAMPLE PARTICULARS:	
Type of the Sample	Ground Water Sample
Date of Sample Receiving	02.03.2026
Location	Village Khandari
Sample Collected By	Customer
Purpose of Analysis	Monitoring

TEST RESULTS:

Sr. No.	Parameters	Unit	Results	Drinking Water Specifications (As per IS-10500)		Test Protocol
				Desirable Limits	Permissible Limits in the absence of better alternate source	
1	Colour	Hazen	<5	5 max.	15 max.	APHA 24th Ed.,2120 B
2	Odour	--	Agreeable	Agreeable	Agreeable	IS-3025(P-5)
3	Taste	--	Agreeable	Agreeable	Agreeable	IS-3025(P-8)
4	Turbidity	NTU	<0.1	1 max.	5 max	APHA 24th Ed.,2130 B
5	pH	--	7.19	6.5 – 8.5	No relaxation	APHA 24th Ed.,4500 H B
6	Total Hardness,(as $CaCO_3$)	mg/l	98.5	200 max.	600 max.	APHA 24th Ed.,2340 C
7	Iron,(as Fe)	mg/l	< 0.02	1.0 max.	No relaxation.	APHA 24th Ed. P-3111,A,B,C
8	Chloride,(as Cl)	mg/l	22.4	250 max.	1000 max.	APHA 24th Ed.,4500 Cl B
9	Residual Free Chlorine	mg/l	<0.1	0.20 max.	1 max	APHA 24th Ed.,4500 Cl B
10	Calcium Hardness, (as Ca)	mg/l	19.2	75 max.	200 max.	APHA 24th Ed.,3500 Ca A
11	Magnesium Hardness,(as Mg)	mg/l		30 max.	100 max.	APHA 24th Ed.,3500 Mg B
12	Total Dissolved Solids	mg/l	325.0	500 max.	2000 max.	APHA 24th Ed.,2540 C
13	Sulphate,(as SO_4)	mg/l	18.0	200 max.	400 max.	APHA 24th Ed.,4500 SO_4 E
14	Fluoride,(as F)	mg/l	0.27	1.0 max.	1.5 max.	APHA 24th Ed.,4500 F
15	Total Alkalinity,(as $CaCO_3$)	mg/l	141.6	200 max.	600 max.	APHA 24th Ed.,2320 A
16	Chromium Total,(as Cr)	mg/l	<0.02	0.05 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
17	Hexa Chromium,(as Cr+6)	mg/l	N.D.	0.05 max.	No relaxation	APHA 24th Ed.,3500 Cr B
18	Nitrate,(as NO_3)	mg/l	5.94	45 max.	No relaxation	IS-3025(P-34)
19	Zinc,(as Zn)	mg/l	< 0.02	5 max.	15 max.	APHA 24th Ed. P-3111,A,B,C
20	Phenolic Compounds, (as C_6H_5OH)	mg/l	<0.001	0.001 max.	0.002 max.	IS-3025(P-43)
21	Copper,(as Cu)	mg/l	<0.02	0.05 max.	1.50 max.	APHA 24th Ed. P-3111,A,B,C
22	Manganese,(as Mn)	mg/l	<0.02	0.10 max.	0.30 max.	APHA 24th Ed. P-3111,A,B,C
23	Silver (as Ag)	mg/l	<0.02	0.1 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
24	Aluminum, (as Al)	mg/l	<0.01	0.03 max.	0.20 max.	APHA 24th Ed. P-3111,A,B,C

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

Lab - H1-837, Near Pollution Control Board, RIICO Industrial Area, Bhiwadi, Distt. Khairthal-Tijara (Rajasthan)-301019

Ph. No. : 09694666022, Email : aslaenvirolab@gmail.com, Website : www.aslaenvirolab.com

Report No.: AEL/GSL/02032026/W/04						Reporting Date:09/03/2026
25	Ammonia (as total ammonia-N)	mg/l	<0.1	0.5 max.	No relaxation	APHA 24th Ed.,4500 NH_3
26	Nickel (as Ni)	mg/l	<0.02	0.02 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
27	Lead,(as Pb)	mg/l	<0.01	0.01 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
28	Cadmium,(as Cd)	mg/l	N.D.	0.003 max.	No relaxation	APHA 24th Ed. P-3111,A,B,C
29	Molybdenum (as Mo)	mg/l	< 0.02	0.07max	No relaxation	APHA 24th Ed. P-3111,A,B,C
30	Boron, (as B)	mg/l	< 0.05	0.5 max	2.4 max	APHA 24th Ed. P-3111,A,B,C
Bacteriological Test Results						
31	Coli form organisms /100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016
32	E-Coli/ 100 ml	--	Absent	Shall not be detectable in any 100 ml sample		IS-15185:2016

Remarks- N.D- Not Detectable

*******End of Test Report*******

Checked By

Authorized Signatory

Note: 1. The result listed refer only to the tested samples and applicable parameters.
2. Sample will be destroyed one month from the date of issue of test certificate.
3. Any complaints about this report should be communicated within 7 days of issue of this report
4. The report is Not to be reproduced-wholly or in part and can Not be used as an evidence in the Court of law and should Not be used in any advertising Media without our special permission in writing.

ANNEXURE-VII

Coal storage yard









ANNEXURE-VII



Fire safety Emergency Response Team

ANNEXURE-IX



Annexure X

GREENBELT & PLANTATION DEVELOPMENT PROGRAMME

6.3 acres, i.e. ~33% of the plant area (18.81 acres) has already been covered under greenbelt & plantation. A greenbelt of tree plantation around the plant site will help to arrest the particulate matter in the area and hence attenuate the pollution to a great extent. The company will make greenbelt dense during and after expansion in order to prevent pollutants from going beyond plant boundary and a 5 m width greenbelt periphery will be developed.

Details of Existing Greenbelt

Development of greenbelt as per Central Pollution Control Board (CPCB) guidelines. Native plant species have been/will be planted in consultation with local horticulturist. Approx. 3855 species have been planted within the plant premises. Existing trees planted as greenbelt is given in table below:

Existing Greenbelt in the Plant Premises

S. No.	Scientific name	Common name	Saplings planted
1.	Dalbergia sissoo	Shisham	250
2.	Azadirachta indica	Neem	345
3.	Cassia siamea	Kasood	400
4.	Alstonia scholaris	Saptparni	200
5.	Delonix regia	Gulmohar	280
6.	Samanea saman	Rain tree	145
7.	Neolamarckia cadamba	Kadamba	260
8.	Terminalia arjuna	Arjun tree	150
9.	Syzygium cumini	Jamun	235
10	Cassia fistula	Amaltas	260
11.	Peltophorum ferrugineum	Yellow gulmohar	245
12.	Saraca asoca	Ashoka tree	550
13.	Tabebuia rosea	Basant rani	135
14.	Aegle marmelos	Bael	200
15	Ailanthus excelsa	Tree of heaven	200
Total saplings planted			3855

Action plan for greenbelt development

Existing greenbelt has been developed by planting 1500 trees/ ha. With the expansion the company will make the greenbelt denser and will plant more trees to achieve 2500 trees/ ha. The width of plantation along the plant periphery will be 5 m.

Species to be planted – Neem (Azadirachta indica), Kasood (Cassia siamea), Saptparni (Alstonia scholaris), Gulmohar (Delonix regia), Rain tree (Samanea saman), Arjun tree (Terminalia arjuna), Cassia fistula (Amaltas), Yellow Gulmohar (Peltophorum ferrugineum), Bottle brush (Callistemon sp.), Kadamba (Neolamarckia cadamba), Semal/Kapok (Bombax ceiba), Jamun (Syzygium cumini), Morpankhi (Thuja occidentalis), Guhbabool (Acacia farnesiana), Kaner (Nerium indicum), Champa (Plumeria rubra), Holy basil (Ocimum tenuiflorum), Jarul (Lagerstroemia speciosa), Bougainvillea spectabilis, Lemon (Citrus lemon), Sankuppi (Clerodendrum inerme), Lawn Plantation and Shrubbery etc.

A budget of Rs. 20 Lakhs has been earmarked for greenbelt development and all miscellaneous activities concerned.

Some green belt areas picture in the plant premises are given below:















ANNEXURE-XI

Year wise Proposed cost of CSR for next five years.

2022	INR 30 lac
2023	INR 40 lac
2024	INR 40 lac
2025	INR 40 lac
2026	INR 50 lac

ANNEXURE-XII

WEST BENGAL POLLUTION CONTROL BOARD

'Paribesh Bhawan'
Bldg. No. - 10A, Block - LA, Sector-III
Salt Lake City, Kolkata-700 098

[Renewal]

Consent Letter Number : C0123360

Memo Number : 611-7/WPBD-Cons(7116)/16. Date : 30/07/2021.

Consent to Operate

under

Section 25 & 26 of the **Water (Prevention and Control of Pollution) Act, 1974** and
Section 21 of the **Air (Prevention and Control of Pollution) Act, 1981**

The West Bengal Pollution Control Board (hereinafter referred to as State Board) under the provisions of Section 25 & 26 of the Water (Prevention and Control of Pollution) Act, 1974, as amended and Section 21 of the Air (Prevention and Control of Pollution) Act, 1981, as amended and Rules and Orders made thereunder, hereby grants its consent to :

G.P. Bur... Spirits Ltd.

(Address of Regd. office/Head/Office/City Office)

(hereinafter referred to as Applicant) for its unit located at Panagarh Industrial Park, VIP & P.O – Kotagram, P.S – Bud Bud, Purba Bardhaman – 713148

(Detailed address of the manufacturing unit)

for a period from 01/08/2021 to 31/07/2026

to operate the industrial unit and to discharge liquid effluent and to emit gaseous effluent from the premises/land of the industrial unit, in accordance with the conditions as mentioned in the Annexure to this consent letter provided on any day at any instance the quantity and quality of liquid discharge and gaseous emission shall not exceed the permissible limit as specified in the Table I & II of this consent letter and in the Environmental (Protection) Act, 1986.

Breach of the conditions and / or failure to comply with the directions as set out in the Annexure shall render the applicant liable for prosecution under the provisions of the Water (Prevention and Control of Pollution) Act, 1974 and Air (Prevention and Control of Pollution) Act, 1981.

The State Board reserve the right to revoke, withdraw or make any reasonable variation / change / alter the conditions of this consent letter giving one month's notice to the applicant.

W.B. Pollution Control Board * City Centre Seal Durgapur-16 * Jahid Khurram Sarkar

For and on behalf of the State Board

30/7/21

(~~Member Secretary/Chief Engr./ Sr. Env. Engr.~~ / Env. Engr. / Asstt. Engineer)

Environmental Engineer
Durgapur Regional Office

Scanned by CamScanner

ANNEXURE-XIII

File No. J-11011/337/2013-IA II(I)
Government of India
Ministry of Environment, Forest & Climate Change
Impact Assessment Division
***

Indira Paryavaran Bhawan,
Jal Wing, 3rd Floor, Aliganj,
Jor Bagh Road, New Delhi-110 003

Dated: 22nd March, 2021

To,

M/s Globus Spirits Limited,
Plot no B7, Industrial Park, Panagarh, Tehsil Ausgram- II,
District Purba Bardhaman, West Bengal

Sub: Expansion of Grain based distillery from 120 to 240 KLPD & co-generation power plant from 3.5 MW to 8.0 MW within existing plant premises by M/s Globus Spirits Limited located at Plot no B7, Industrial Park, Panagarh, Tehsil Ausgram- II, District Purba Bardhaman, West Bengal - Consideration of Environment Clearance regarding.

Sir,

This has reference to your online proposal No. IA/WB/IND2/196378/2014, dated 05th February, 2021 for environmental clearance to the above mentioned project.

2. The Ministry of Environment, Forest and Climate Change has examined the proposal for environmental clearance to the project for Expansion of Grain based distillery from 120 to 240 KLPD & co-generation power plant from 3.5 MW to 8.0 MW within existing plant premises by M/s Globus Spirits Limited located at Plot no B7, Industrial Park, Panagarh, Tehsil Ausgram- II, District Purba Bardhaman, West Bengal.

3. All Non-Molasses based distilleries >200 KLPD are listed at S.N. 5(g) of Schedule of Environment Impact Assessment (EIA) Notification dated 14.9.2006 and as amended on 13.6.2019 under category 'A' and are appraised at Central Level by Expert Appraisal Committee (EAC).

2. The Terms of References (ToRs) has been issued by Ministry vide letter No. J-11011/155/2017-IA II (I) dated 6th November, 2017. Public Hearing for the expansion project has been conducted by West Bengal Pollution Control Board on 12th November, 2020 for Purba Bardhaman District and chaired by the Additional District Magistrate, Purba Bardhaman. The main issues raised during public hearing were related to employment, odour problems, environmental impacts on air & water pollution, benefits to local people, development of nearby villages, plantation, transportation facilities, and medical facilities. There is no litigation pending against the proposal.

3. Ministry had issued EC earlier vide letter no. J-11011/ 337/2013-IA II (I) dated 15th May, 2015 to the existing project 120 KLPD Grain based distillery along with 3.5 MW co-generation power plant in favour of M/s Globus Spirits Limited.

4. The details of products and capacity are as under: -

Products	Existing Capacity	Additional Capacity	Total Capacity after expansion
Rectified Spirit / Extra Neutral Alcohol / Ethanol	120 KLPD	120 KLPD	240 KLPD
Power	3.5 MW	4.5 MW	8.0 MW
IMFL & CL Bottling Plant	5,12,000 Cases per month (IMFL 3,12,000 Cases per month + CL 2,00,000 Cases per month)	Nil	5,12,000 Cases per month (IMFL 3,12,000 Cases per month + CL 2,00,000 Cases per month)
By-product – CO2 and DDGS (100 TPD)			

5. Existing land area is 7.61 ha (18.81 acres). No additional land will be required as proposed expansion will be done within the existing plant premises. Industry has already developed greenbelt in an area of 33% i.e. 2.55 hectares (6.3 acres) out of total area of the project and the same will be maintained and made dense in future. The estimated project cost is Rs. 120 Crores for expansion project. Total capital cost earmarked towards environmental pollution control measures is Rs. 20 Crores and the Recurring cost (operation and maintenance) will be about Rs. 2.0 Crores per annum. No. of working days will be 350 days/annum. Total Employment during operation phase will be 446 persons (220 Regular and 226 contract) after expansion. Industry proposes to allocate Rs. 3.0 Crores @ 2.5% of total project cost towards Corporate Environment Responsibility (CER).

6. PP informed that there are no national parks, wildlife sanctuaries, Biosphere Reserves, Tiger/Elephant Reserves, Wildlife Corridors etc. within 10 km distance from the plant site. Water bodies in 10 km radius study area are 3 rivers – Kukal Nadi (~4.0 km in SW direction), Damodar River (~7.5 km in SW direction) & Kunur Nadi (~9.5 km in North direction); 3 canals – Panagarh Branch Canal (~0.2 km in North direction), Left Bank Main Canal (~5.5 km in WSW direction), Damodar Main Canal (~7.5 km in SSW direction); and 2 seasonal nalas – Kanakhori Khari, Kukua Khal. There are some Protected Forests (PF) viz., Khandari PF, Baradoba PF, Bilaspur PF, Radhaballabpur PF, Premganj PF, Amarargarh PF, Kuldiha PF, Lakshminarayanpur PF, Pratappur PF, Durgapur PF, Babuisol PF, Dombandhi PF, Ramharipur PF, Suta PF, & Bhalki PF within 10 km radius of project site.

7. Ambient air quality monitoring was carried out at 8 locations during Summer Season (March to May, 2018) and the baseline data indicates the ranges of concentrations as: PM_{10} (61.8 to 92.7 $\mu g/m^3$), $PM_{2.5}$ (28.3 to 50.3 $\mu g/m^3$), SO_2 (5.7 to 17.4 $\mu g/m^3$) & NO_2 (12.8 to 29.3 $\mu g/m^3$). AAQ modelling study for point source emissions indicates that the maximum incremental GLCs after the expansion

project would be 0.384 µg/m3, 0.24 µg/m3, 2.01 µg/m3, 3.11 µg/m^3 with respect to PM_{10}, $PM_{2.5}$, SO_2 and NO_x. The resultant concentrations are within the National Ambient Air Quality Standards (NAAQS).

8. After expansion, total water requirement is 3460 m3/day of which fresh water requirement of 890 m3/day (520 m3/day Distillery process @2.17 KL/KL + 200 m3/day Co-Generation Power Plant + 120 m3/day Bottling Plant + 50 m3/day Domestic & others) will be met from Ground water. After expansion, effluent of 748 m3/day quantity will be treated through Effluent Treatment Plant (Based on Anaerobic, aerobic & filtration system) of capacity 1200 m3/day. The plant is being/will be based on Zero Liquid discharge system.

9. Total Power requirement after expansion will be 7.0 MW including existing power requirement of 3.0 MW and will be met from 8.0 MW co-generation power plant. Existing unit has 1 DG sets of capacity 1250 kVA, additionally 2 DG sets of capacity 750 kVA & 1250 kVA will be installed and used as standby during power failure. Stack (height 8 m) will be provided as per CPCB norms to the proposed DG set. Existing unit has 35 TPH Coal/rice husk fired boiler. Additionally, 40 TPH Coal/rice husk fired boiler will be installed. ESP with a stack height of 60 m will be installed for controlling the particulate emissions within the statutory limit for the proposed boiler.

10. Details of Process emissions generation and its management:

Source	Emissions	Management
Boiler	Particulate matter, SO_2, NOx	• ESP as air pollution control equipment for existing & proposed boilers. • Adequate stack height (60 m) is being /will be provided. • Necessary temperature profile is being/will be maintained.
Fermentation	Carbon dioxide	Carbon dioxide generated is being/ will be collected by utilizing CO_2 scrubbers and sold to authorized vendors.

11. Details of Solid waste/Hazardous waste generation and its management:

- Solid waste from the Grain based operations generally comprises of fibres and proteins in the form of DDGS (100 TPD), which are being / will be ideally used as cattle feed. Yeast sludge is being / will be added to the wet cake.
- Ash (120 TPD) from the boiler is being / will be supplied to Cement/brick manufacturers.
- Used oil & grease generated from plant machinery/gear boxes as hazardous waste are being / will be sold out to the CPCB authorized recyclers.

12. Certified EC compliance report has been obtained by RO, MOEFCC, Bhubaneswar vide letter no. 102-534/EPE/103 dated 19.01.2021 and date of site

visit was 27.11.2020.

13. The proposal was considered by the EAC in its 30th meeting held on 17th February, 2021 in the Ministry, wherein the project proponent and their consultant M/s. J.M. EnviroNet Pvt. Ltd., presented the EIA/EMP report as per the ToR. The Committee found the EIA/EMP report complying with the ToR and recommended the project for grant of environmental clearance.

14. The EAC, constituted under the provision of the EIA Notification, 2006 and comprising of Experts Members/domain experts in various fields, have examined the proposal submitted by the Project Proponent in desired form along with EIA/EMP report prepared and submitted by the Consultant accredited by the QCI/ NABET on behalf of the Project Proponent. The EAC noted that the Project Proponent has given undertaking that the data and information given in the application and enclosures are true to the best of his knowledge and belief and no information has been suppressed in the EIA/EMP report. If any part of data/information submitted is found to be false/ misleading at any stage, the project will be rejected and Environmental Clearance given, if any, will be revoked at the risk and cost of the project proponent.

15. The Committee noted that the EIA/EMP report is in compliance of the ToR issued for the project, reflecting the present environmental concerns and the projected scenario for all the environmental components. The Committee has found the baseline data is within NAAQ standards. The Committee has deliberated the action plan proposed by the project proponent to arrest the incremental GLC due to the project. The Committee has also deliberated on the CER plan and found to be addressing the issues in the study area. The EAC has deliberated the proposal and has made due diligence in the process as notified under the provisions of the EIA Notification, 2006, as amended from time to time and accordingly made the recommendations to the proposal. The Experts Members of the EAC have found the proposal in order and have **recommended** for grant of environmental clearance.

16. The environmental clearance granted to the project/activity is strictly under the provisions of the EIA Notification 2006 and its amendments. It does not tantamount/construe to approvals/consent/ permissions etc. required to be obtained or standards/conditions to be followed under any other Acts/ Rules/ Subordinate legislations, etc., as may be applicable to the project. The project proponent shall obtain necessary permission as mandated under the Water (Prevention and Control of Pollution) Act, 1974 and the Air (Prevention and Control of Pollution) Act, 1981, as applicable from time to time, from the State Pollution Control Board, prior to construction & operation of the project.

17. Based on the proposal submitted by the project proponent and recommendations of the EAC (Industry-2), Ministry of Environment, Forest and Climate Change hereby accords environmental clearance to the project for **Expansion of Grain based distillery from 120 to 240 KLPD & co-generation power plant from 3.5 MW to 8.0 MW within existing plant premises by M/s Globus Spirits Limited located at Plot no B7, Industrial Park, Panagarh,**

Tehsil Ausgram- II, District Purba Bardhaman, West Bengal, under the provisions of the EIA Notification, 2006, and the amendments therein, subject to compliance of the terms and conditions as under:-

A. Specific Condition:

(i). The company shall comply with all the environmental protection measures and safeguards proposed in the documents submitted to the Ministry. All the recommendations made in the EIA/EMP in respect of environmental management, and risk mitigation measures relating to the project shall be implemented.

(ii). The project proponent will treat and reuse the treated water within the factory and no waste or treated water shall be discharged outside the premises.

(iii). Total fresh water requirement for the proposed project will be 890 m^3/day (520 m^3/day Distillery process @2.17 KL/KL + 200 m^3/day Co-generation Power Plant + 120 m^3/day Bottling Plant + 50 m^3/day Domestic & others) which will be met from Ground water. Prior permission shall be obtained from the concerned regulatory authority/CGWA in this regard, and renewed from time to time. No ground water recharge shall be permitted within the premises.

(iv). The spent wash shall be dried to obtain DDGS to be used as cattle feed. Ash/manure shall be packed in 25 kg bags and transported via covered trolleys.

(v). CO_2 generated from the process shall be bottled/made solid ice and utilized/sold to authorized vendors.

(vi). Occupational health centre for surveillance of the worker's health shall be set up. The health data shall be used in deploying the duties of the workers. All workers & employees shall be provided with required safety kits/mask for personal protection.

(vii). Training shall be imparted to all employees on safety and health aspects of chemicals handling. Safety and visual reality training shall be provided to employees.

(viii). The unit shall make the arrangement for protection of possible fire hazards during manufacturing process in material handling. Fire fighting system shall be as per the norms.

(ix). Process organic residue and spent carbon, if any, shall be sent to Cement other suitable industries for its incinerations. ETP sludge, process inorganic & evaporation salt shall be disposed of to the TSDF.

(x). The company shall undertake waste minimization measures as below (a) Metering and control of quantities of active ingredients to minimize waste; (b) Reuse of by-products from the process as raw materials or as raw material substitutes in other processes. (c) Use of automated filling to minimize spillage. (d) Use of Close Feed system into batch reactors. (e) Venting equipment through vapour recovery system. (f) Use of high pressure hoses for equipment clearing to reduce wastewater generation.

(xi). The green belt of at least 5-10 m width shall be developed in nearly 33% of the total project area, mainly along the plant periphery. Selection of plant species shall be as per the CPCB guidelines in consultation with the State Forest Department. Records of tree canopy shall be monitored through remote sensing map.

(xii). As per the Ministry's OM dated 30.09.2020 superseding the OM dated 01.05.2018 regarding the Corporate Environmental Responsibility, and as per the action plan proposed by the project proponent to address the socio-economic and environmental issues in the study area, the project proponent, as committed, shall provide education funds in technical training centers/ support in nearby village's schools, support in health care facilities, drinking water supply and funds for miscellaneous activities like solar street lights, battery, solar panel etc., in the nearby villages. The action plan shall be completed within time as proposed.

(xiii). There shall be adequate space inside the plant premises earmarked for parking of vehicles for raw materials and finished products, and no parking to be allowed outside on public places.

(xiv). Storage of raw materials shall be either stored in silos or in covered areas to prevent dust pollution and other fugitive emissions.

(xv). Continuous online (24x7) monitoring system for stack emissions shall be installed for measurement of flue gas discharge and the pollutants concentration, and the data to be transmitted to the CPCB and SPCB server. For online continuous monitoring of effluent, the unit shall install web camera with night vision capability and flow meters in the channel/drain carrying effluent within the premises.

(xvi). A separate Environmental Management Cell (having qualified person with Environmental Science/Environmental Engineering/specialization in the project area) equipped with full-fledged laboratory facilities shall be set up to carry out the Environmental Management and Monitoring functions.

B. <u>General Condition</u>:

(i) No further expansion or modifications in the plant, other than mentioned in the EIA Notification, 2006 and its amendments, shall be carried out without prior approval of the Ministry of Environment, Forest and Climate Change/SEIAA, as applicable. In case of deviations or alterations in the

project proposal from those submitted to this Ministry for clearance, a fresh reference shall be made to the Ministry/SEIAA, as applicable, to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.

(ii) The energy source for lighting purpose shall be preferably LED based, or advanced having preference in energy conservation and environment betterment.

(iii) The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels shall conform to the standards prescribed under the Environment (Protection) Act, 1986 Rules, 1989 viz. 75 dBA (day time) and 70 dBA (night time).

(iv) The company shall undertake all relevant measures for improving the socio-economic conditions of the surrounding area. CER activities shall be undertaken by involving local villages and administration and shall be implemented. The company shall undertake eco-developmental measures including community welfare measures in the project area for the overall improvement of the environment.

(v) The company shall earmark sufficient funds towards capital cost and recurring cost per annum to implement the conditions stipulated by the Ministry of Environment, Forest and Climate Change as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so earmarked for environment management/ pollution control measures shall not be diverted for any other purpose.

(vi) A copy of the clearance letter shall be sent by the project proponent to concerned Panchayat, Zilla Parishad/Municipal Corporation, Urban local Body and the local NGO, if any, from whom suggestions/ representations, if any, were received while processing the proposal.

(vii) The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitored data (both in hard copies as well as by e-mail) to the respective Regional Office of MoEF&CC, the respective Zonal Office of CPCB and SPCB. A copy of Environmental Clearance and six monthly compliance status report shall be posted on the website of the company.

(viii) The environmental statement for each financial year ending 31st March in Form-V as is mandated shall be submitted to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental

clearance conditions and shall also be sent to the respective Regional Offices of MoEF&CC by e-mail.

(ix) The project proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB/Committee and may also be seen at Website of the Ministry and at https://parivesh.nic.in/. This shall be advertised within seven days from the date of issue of the clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the concerned Regional Office of the Ministry.

(x) The project authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of the project.

(xi) This Environmental clearance is granted subject to final outcome of Hon'ble Supreme Court of India, Hon'ble High Court, Hon'ble NGT and any other Court of Law, if any, as may be applicable to this project.

18. The Ministry reserves the right to stipulate additional conditions, if found necessary at subsequent stages and the project proponent shall implement all the said conditions in a time bound manner. The Ministry may revoke or suspend the environmental clearance, if implementation of any of the above conditions is not found satisfactory.

19. Concealing factual data or submission of false/fabricated data and failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of Environment (Protection) Act, 1986.

20. Any appeal against this environmental clearance shall lie with the National Green Tribunal, if preferred, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.

21. The above conditions will be enforced, inter-alia under the provisions of the Water (Prevention & Control of Pollution) Act, 1974, the Air (Prevention & Control of Pollution) Act, 1981, the Environment (Protection) Act, 1986, the Hazardous Waste (Management, Handling and Transboundary Movement) Rules, 2016 and the Public Liability Insurance Act, 1991 read with subsequent amendments therein.

22. This issues with the approval of the competent authority.

23/03/2021

(Ashok Kr. Pateshwary)
Director

Copy to: -

1. The Principal Secretary, Department of Environment & Forest, 5th Floor, Pranisampad Bhawan, Block LB-II, Salt Lake, Sector III, Bidhannagar, Kolkata – 700 106
2. The Addl. Principal Chief Conservator of Forests (C), Ministry of Env., Forest and Climate Change, Regional Office (EZ), A/3, Chandersekharpur, Bhubaneswar-751023
3. The Member Secretary, Central Pollution Control Board, Parivesh Bhawan, East Arjun Nagar, Delhi - 32
4. The Member Secretary, West Bengal Pollution Control Board, Paribesh Bhawan 10A, Block-LA, Sector-III Bidhannagar, Kolkata-700 106
5. Monitoring Cell, Ministry of Environment, Forest and Climate Change, New Delhi
6. District Collector, Purba Bardhaman, West Bengal
7. Guard File/Monitoring File/ Parivesh Portal /Record File

24/03/2021

(Ashok Kr. Pateshwary)
Director
E-mail: ak.pateshwary@gov.in
Tel. No. 24695290

Annexure XIV

CSR Activity Details :

Globus Spirits Limited

Panagarh West bengal

1. Solar Street Lighting: 30 nos Solar Street Light have been installed in the Maro & Natungram Village, further Proposal taken for installation of another 30 Nos Solar Street Light within November 2022

2. Drinking Water Station (Submersible pump, Tank & Pipelines): Installed in the Natungram Primary School.
3. Drinking Water Station (Submersible pump, Tank & Pipelines): Installed in the School of Maro village.
4. Beautification of Children Park with necessary Playing rides in Mankar Village.
5. Road repairing of nearby villages.
6. Drinking water supplied nearby villages during summer season through Water Tankers.
7. Tanning Organized for more than 100 students of Mankar Colleges for appearing in various competitive exams for Govt. Services. (PSC, SSC, Rail, Bank etc.)
8. Temple developed in the village of Maro.


Few snaps of the CSR activities is attached under:







Free Health Camp



Livelihood Strengthening by Several Social Activity Work




Free Coaching Centre (SSC, Bank PO) for Village Students



Primary School Infrastructure Development Funding



Storage Pond for Ground Water Recharge through Rain Water Harvesting



Pond Reclamation for Water Storage

☎: (0343) 2512128

KOTA CHANDIPUR HIGH SCHOOL (H.S)

ESTD. - 1970

INDEX No. : H5-049 ✱ INS CODE (H.S) - 04410

Block - Aushgram -II, Sub-Div. - Durgapur, P.S- Budbud

P.O- KOTA, DIST. - PURBA BARDHAMAN, PIN -713148

Secretary / Headmaster

Ref. No. ..... *Date :* 02/05/2023

To

Mr. J. B Paul,

DGM, Globus Spirits Ltd.

Panagarh Industrial Area

Bardhaman, West Bengal

Dear Sir,

We thank you for providing computer lab in our school and providing basic computer training from class VI to class XII from January 2023 to April 2023 under the CSR initiatives. This training has helped students to learn the computer skills which will help them in their career. We also thank the authority of Globus Spirits Ltd. and Inshakti Foundation for such a good initiatives. Looking forward to such initiatives in the future.

Tanking you.

Yours faithfully

KOTA CHANDIPUR HIGH SCHOOL (H.S) DIST.- BURDWAN P.O.-KOTA

Tapan Kirtania

H.O.I

Kota Chandipur High School

Teacher- In- Charge
Kota Chandipur High School
P.O.- Kota, Dt.-Burdwan


GLOBUS SPIRITS Ltd.
CSR PROJECT


Criteria 4
Tobacco Free Educational Institution (TOFEI)

Annexure XV

Globus Spirits

To
The Environmental Engineer & In-charge
Durgapur Regional Office
West Bengal Pollution Control Board
City Center, Durgapur-713216

Date: 18-05-2026

Sub: Deposit of Environmental Statement-FORM-V

Sir,

Please find attached Environmental Statement-FORM-V for the financial year ending 31st March-2026.

Thanking You.

For, Globus Spirits Limited

18/5/2026

Authorized Signatory.

GLOBUS SPIRITS LIMITED DURGAPUR W.B.

W.B. Pollution Control Board City Centre, Durgapur-713216 RECEIVED Comments Not Verified Durgapur Regional Office 18/5/26

Globus Spirits Limited
(Corporate Identity Number: L74899DL1993PLC052177)
Registered & Corporate Office:
F-0, Ground Floor, The Mira Corporate Suites, Plot No. 1 & 2, Ishwar Nagar, Mathura Road, New Delhi-110065 Tel.: +011-66424400
Unit Address:
Plot No. B-7, Panagarh Industrial Park, Panagarh, Distt.: Burdwan (West Bengal)-713420
E-Mail: corpoffice@globusgroup.in Web: www.globusspirits.com

ENVIRONMENTAL STATEMENT

FORM V

(See Rule 14)

Environmental Statement for the financial year ending the 31st March 2026.

PART A

(i) **Name and address of the owner/ occupier of the industry operation or process.**
M/s- Globus Spirits Limited ,
Plot No.B-7, Panagarh Industrial Park,
Panagarh, Dist-Purba Badhman ,
West Bengal, Pin-713148

(ii) **Industry category Primary- Red**

(iii) **Handling Capacity – 340 KLPD**

(iv) **Year of establishment-2017**

(v) **Date of the last environmental statement submitted; 09-06-2025**

PART B

(i) Water and Raw Material Consumption

Water consumption m3/ d

Process (Industrial Purpose)	500 m3/d
Cooling	400 m3/d
Domestic	35 m3/d

Name of products	Process water consumption per unit of product out put	
	During the previous financial year	During the current financial year
	(1)	(2)
1. Industrial Alcohol –RS & ENA	3.60 KLPD	3.62 KLPD
11. DDGS	----------	---------- --
III.Co2	----------	---------- ---

GLOBUS SPIRITS LIMITED PANAGARH W.B.

Name of raw materials	Name of products	Consumption of raw material per Unit of output	
		During the previous financial year	During the current financial year
		(1)	(2)
Grain –Broken Rice,Maize etc	Industyrial Alcohol-RS, ENA & ETHANOL DDGS, CO2(Gas)	Grains containing 62% W/W startch 600 MT/day	Grains containing 62% W/W startch 600 MT/day
Sodium Hydroxide		NA	NA
Liquefying Enzyme		300 KG / DAY	300 KG / DAY
Saccarifgying Enzyme		NA	NA
Antifoam Agent		NA	NA
Yeast (Active Dry Yeast /Distiller's Yeast		140 KG/ DAY	140 KG/ DAY
Dilution Water Make Up: DM water			

*Industry may use codes if disclosing details of raw materials would violate contractual obligations, otherwise all industries have to name the raw material used.

PART C

Pollution discharged to environment/ unit of output:
N/A
(Parameter as specified in the consent issued)

Pollutants	Quantity of pollutants Discharged (mass/ day)	Concentration of pollutants in discharges (mass/ volume)	Percentage of variation from prescribed standards with reasons
a) Water	-NA-(zero water discharged)	-NA-	-NA-
b) Air	-NA-	-NA-	-NA-

GLOBUS SPIRITS LIMITED PANAGARH W.B.

PART D

Hazardous Wastes
(As specified under Hazardous Wastes (Management and Handling) Rules, 1989)

Hazardous Wastes	Total Quantity (Kg)	
	During g the previous financial year	During the current financial year
(a) From process	----------	----------
(b) From pollution control facilities.	----------	----------

PART E

Solid Wastes

	Total Quantity	
	During the previous Financial year	During the current Financial year
(a) From process	No solid waste generated from process	
(b) From pollution control facility	Only 2.5 kg sludge from CPU sludge drying bed is being used as manure in in-house plantation	
(c) (1) Quantity recycled or re-utilized within the unit	Only 2.5 kg sludge from CPU sludge drying bed is being used as manure in in-house plantation	
(2)solid	90 MT per day as Fly ash	
(3) Disposed	Nothing is being disposed inside the premises.	

GLOBUS SPIRITS LIMITED PANAGARH W.B.

PART F

Please specify the characterization (in terms of composition and quantum) of hazardous as well as solid wastes and indicate disposal practice adopted for both these categories of wastes.

I. Sludge from CPU sludge drying bed is being used as manure in in-house plantation.
II. Solid waste ash is used as recycled by brick manufacture

PART G

Impact of the pollution abatement measures taken on conservation of natural resources and on the cost of production.

a) The main raw material and product are buy and dispatched by road in covered enclosures.

b) The vehicle owners must have used as valid PUC Certificate

c) The vehicles are not overloaded during transportation.

d) Dust suppression on haul roads is being done at regular intervals.

e) Proper pollution control equipment, ESP was installed

f) Online stack monitoring was installed.

g) ETP monitored by online monitoring system

h) Boiler ash are transferred in closed conveyors to the end users to avoid any spillage

i) Green belt plantation

j) Rain water harvesting for reduction use of fresh water

GLOBUS SPIRITS LIMITED
PANAGARH
W.B.

PART H

Additional measures / investment proposal for environmental protection Including abatement of pollution, prevention of pollution.

The following works are being conducted by Globus Sprit for environmental protection and prevention of pollution within industry premises as well as office areas:

a) The industry adopt the most advance technology for mitigation the all type of pollutant like ESP, Six stage evaporation system & state of art drying system & the latest UASB recator.

b) Environmental monitoring is being done by the MoEF & CC / NABL accredited laboratory of the following parameters:

i. Ambient Air Quality Monitoring

ii. Noise Quality Monitoring

iii. Ground Water Analysis

The environmental monitoring report is being submitted to the Regional Office. Kolkata of MoEF & CC with the half-yearly compliance report.

PART I

Any other particulars for improving the quality of the environment.

I. Green belt planning in and around the factory premises

II. Sapling distributed in the local village areas

III.Regular Water sprinkling in the main road and in and around the factory premises for controlling the fugitive emission

GLOBUS SPIRITS LIMITED PANAGARH W.B.

Annexure XVI



3	11210165	Coil Loop Making Machine	01 No.	16.08.2021
4	22211431A	Head and Staple 90mm	1156 Nos.	09.08.2021
5	02212720	125 Sq.mm E Beam Cable	26250 Mtrs.	24.08.2021*
6	22212302	Fire Extinguishing system 22.5 KG	68 Sets	25.08.2021***
7	01212440	Helical spring for High Power	1853 Nos.	02.09.2021**
8	21211765	C Panel Kit	76 Sets	25.08.2021***
9	22212276	Leather Bellow	76 Sets	27.08.2021***
10	01212570	Body Shell Assembly Complete	116 Sets	13.09.2021
11	21211764	Two Types of Single Core Cable	28167 Mtrs.	01.09.2021*
12	01212466	Twin Tower Heatless regenerative Type Air Dryer	105 Sets	13.09.2021*
13	21211667	Composite Panel A and D	164 Sets	31.08.2021***
14	02212164	19 Core X 2.5 Sq. MM E-BEAM Cable	22517 Mtrs.	27.08.2021*
15	22212266	Interlock Assly	70 Sets	18.08.2021***
16	01212439	65 Teeth Gear Wheel	121 Nos.	10.09.2021***

B) e- Reverse Auction Notice No. 03 e-RA/2021-22

SN	Tender No.	Description	Qty	Tender closing date
1	01212178	Bogie Frame Arrangement	199 Nos.	10.08.2021**

Tender closing Time (A&S) 15:00 Hrs.

Item marked with * is reserved for procurement from RDSO approved Firms, Item marked with ** is reserved for procurement from ICF approved Firms, Item marked with * is reserved for procurement from CLW approved Firms.**

The prospective tenderers are advised to visit the website **http://www.ireps.gov.in** or **http://www.dmw.indianrailways.gov.in** for detailed description of items & other terms and conditions of tender document. Please note that tenderers can submit their quotations only through **http://www.ireps.gov.in**

Corrigendum to Tender Notice No. 02 e-RA/2021-22

Closing date of Tender No. 21210002 may be read as 20.08.2021. Online Pre-Bid meeting will be held on 04.08.2021 at 11.30 Hrs.

Corrigendum to E-Tender Notice No. 12ET/2021-22

1) Closing date of Tender No. 01212457 may be read as 17.09.2021
2) Closing date of Tender No. 01212587 may be read as 20.08.2021
3) Closing date of Tender No. 01212513 may be read as 18.08.2021
4) Closing date of Tender No. 02213002 published at SN 10 may be read as 29.07.2021 instead of 19.07.2021

16/7/2021

SERVING CUSTOMERS WITH A SMILE

Money to be deposited: Rs. 21.00, Date & Time of closing E-tender: Date & Time of Opening E-Tender: 16.07.2021 upto 15.00 Hrs. to 16.07.2021 at 15.30 Hrs. The details of above E-Tender are available on Website www.ireps.gov.in

16/7/2021

This is to inform all Concerned Department related to Public hearing held on 12 Nov 2020 that the MOEF is granted EC in favour of Globus Spirits Ltd. For Expansion of Grain based distillery from 120 KLPD to 240 KLPD at Plot No.-B-7, Panagarh Industrial Park, Panagarh, Purba Bardhaman West Bengal, Pin- 713148. Copies of EC are available with the SPCB/Committee and website of Ministry and at https://parivesh.nic.in

হেফাজতে দুই

এই সময়, কাটোয়া: বেলুনাচর সুকান্তপুরে বিস্ফোরণের ঘটনায় বৃহস্পতিবার অভিযুক্ত তপনজিৎ গুপ্তকে আদালতে পেশ করল পুলিশ। বাকীদেরপাল এলাকাকে পুলিশ হেফাজতে চেয়ে আবেদন জানান তদন্তকারী অফিসার। বিচারক পাঁচ দিনের হেফাজতের অনুমতি করেন। অন্যদিকে তাঁর স্ত্রী মিনতি সোরেনকে একদিন হেফাজতে নিতে পেশ করেছে।

এবার শিশু পাচার তদন্তে ভবানীভবনের গোয়েন্দারা

এই সময়, বাঁকুড়া: শিশু বিক্রি ও পাচার কাণ্ডের তদন্তভার হাতে নিল সিআইডি। শুক্রবারই তাদের হাতে তদন্তভার তুলে দিয়েছে বাঁকুড়া জেলা পুলিশ। এদিন দুপুরে সিআইডি-র অ্যান্টি হিউম্যান ট্রাফিকিং ইউনিট-এর দুই মহিলা সদস্য মোট পাঁচ সদস্যের একটি প্রতিনিধি দল এসে পৌঁছন বাঁকুড়া সদর থানায়। কথা বলেন তদন্তকারী পুলিশ অফিসারদের সঙ্গে। ঘটনার প্রেক্ষাপটের পর পুলিশি হেফাজতে থাকা মেয়েটির বিবরণের অন্যান্য সমেত তিন সদস্যের তদন্ত দলের হাতে তুলে দেওয়া হয়েছে সিআইডি-র হাতে। তদন্তের স্বার্থেই জেলা পুলিশ সিআইডি-কে যাবতীয় সহযোগিতা করবে।



তদন্তে সিআইডি প্রতিনিধিরা — এই সময়

শিশু বিক্রি ও পাচারের চেষ্টার অভিযোগে গ্রেপ্তার হয়েছে পুরুলিয়ার জালে ধরা পড়েছে ছজন মোট নজন। পুরুলিয়ার মেয়ে হলেও বাঁকুড়ার হরিণডাঙা এলাকায় বিবাহসূত্রে বসবাসকারী এক মহিলা শিক্ষিকা সুপর্ণা শর্মা ও তাঁর ব্যবসায়ী স্বামী সজীব চক্রবর্তী। ঘটনার পর থেকেই দুজনেই বাড়িতে তালা ঝুলছে। প্রতিবেশীরা জানিয়েছেন, দুজনের মধ্যে সম্পর্ক ভাল যাচ্ছিল না। সুপর্ণা দেবী নাকি স্বামীর অজান্তেই এই কাজ করছিলেন। ধৃতদের মধ্যে রয়েছেন এক অবসরপ্রাপ্ত শিক্ষক ও এক জন গাড়ির চালকও। ধৃতদের কাছ থেকে ৪টি নবজাতক উদ্ধার করেছে পুলিশ। অভিযুক্তদের পাকড়াও করার পাশাপাশি নজর রেখে ছজন পুলিশ পঠি শিশুকেও উদ্ধার করা হয়েছে। দুটি মুখ ও তিনটি কান্না সন্ধান। তাদের রাখা হয়েছে হাসপাতাল একটি হোমে। এই কাণ্ডের শিকড় গভীরে। গভীরে যা খুঁজতে নরপশু হোয়ার বেঁধে তদন্তে নামে বাঁকুড়া সদর থানার পুলিশ। সেই তদন্তভারই এবার পেশ করলেন বিক্রিডি-র আধিকারিকরা।

এদিকে এই কাণ্ডে বৃহৎ আঙ্গিক সমেত সরকারের দৃষ্টান্তমূলক শাস্তির দাবিতে সরব হয়েছে বিভিন্ন মহল। ইতিমধ্যে বিষ্ণুপুর মেডিকেলে গভর্নমেন্ট বয় সাপ্লাই বিক্রিডি-এর মাই। পুরুলিয়ার জেলাশাসক ও জেলা বিদ্যালয় পরিদর্শক (মাধ্যমিক)-এর কাছে স্মারকলিপি পেশ করেছে পশ্চিমবঙ্গ চুক্তিভিত্তিক মাধ্যমিক শিক্ষক সমিতির বাঁকুড়া জেলা শাখা। সমস্যার সমাধান পাশে মেয়েদিয়া মহিলা কৃষ্ণমুখ করেছেন। বালকদাস অপহরণ নিয়েছেনের পাশাপাশি জেলাশাসকের কাছে স্মারকলিপি পেশ করেছে স্মারকলিপি। কর্মসূচিতে উপস্থিত ছিলেন কৃষ্ণমুরার জেলা সভাপতি শ্যামল অধিকারী, মহিলা নেত্রী এবং সেলাকর্মী।

TIMES inter ad

নিয়োগ

নিয়োগ সিলেকশন ব্যাকেন্দ্র

প্রশাসন

ম্যানেজার

SENIOR Executives required for a Corporate with best pay out and allowances. Also Sitting Duties people. Thanthi contact: 8344000000

আভিধান


নাম পরিবর্তন

I, Baishakhi Ganguly R/o-2/1, Akbar Road, A-Zone, Durgapur-9, Dist.- Paschim Bardhaman, W.B., Do hereby solemnly affirm and declare that I was known by the name & surname as Baishakhi Ganguly, D/o.- Goutam Ganguly, which is recorded in my Pan Card, Bank Passbook, LPG connection, Ration Card, Aadhaar Card, Voter Card but henceforth Mr. Priya Ranjan Goswami use name as Baishakhi Ganguly is the same and identical lady being myself that the statements made above are true of my knowledge and belief. I sign this affidavit on this the 22nd July 2021 are Judicial Magistrate, Durgapur Court.

সরকার ও পেটেন্ট

সাধারণ বিজ্ঞপ্তি

This is to inform all Concerned Department reliated at Public hearing held on 12 Nov 2020 that the MOEF is granted EC in favour of Gabus Spirits Ltd. For Expansion of Grain based distillery from 120KLPD to 240 KLPD at Plot No.-B-7, Panagarh Industrial Park, Panagarh, Purba Burdwan, West Bengal, Pin- 713148. Copies of EC are available with the SPCB/Committee and website of Ministry and at https://parivesh.nic.in



এই পত্রিকায় প্রকাশিত যাবতীয় বিজ্ঞাপন ক্রেতা বিক্রেতা নিজেদের দায়িত্বে বিজ্ঞাপন দেবেন। এই পত্রিকা কোনও বিজ্ঞাপনের বিষয়বস্তু সম্পর্কে কোনও দায় বহন করে না।

Annexure XVII

Globus Spirits

To,
The Director
Ministry of Environment, Forest & Climate Change
Govt, of India
Indra Paryavaran Bhawan
Jal Wing, 3rd Floor,
Aliganj, Jorbagh Road
New Delhi- 11003

Date-30.05.2022

Sub: Expansion of Grain based distillery from 120 to 240 KLPD & co-generation power plant from 3.5 MW to 8.0 MW within existing plant premises by M/s Globus Spirits Limited located at Plot no B7, Industrial Park, Panagarh, Tehsil Ausgram- II, District Purba Bardhaman, West Bengal - Consideration of Environment Clearance regarding.

Ref: F.No. J-11011/337/2013-IA II (I) Dated 22nd March 2021

The Environmental and CRZ clearance for the subject project was granted by Ministry of Environment, Forest & Climate Change (MoEF&CC) vide letter no. J-11011/337/2013-IA II (I) Dated 22nd March 2021. Subsequently, the Consent to Establish (CTE) and Consent to Operate (CTO) of the of the proposed project was also obtained from West Bengal Pollution Control Board vide memo no. 624-2N-09-/2020 (E) dated 13.09.2021 and 130-dr-Co-r/16/0122 dated 11.04.2022 respectively (Copy enclosed).

In connection of the above, it is hereby informed that M/s Globus Spirits Limited has started the operation of the said project from the End of April 2022.

Thanking You,

For, Globus Spirits Limited
GLOBUS SPIRITS LIMITED

Authorised Signatory
Authorized Signatory

Globus Spirits Limited
(Corporate Identity Number: L74899DL1963PLC052177)
Registered & Corporate Office:
F-9, Ground Floor, The Mira Corporate Suites, Plot No. 1 & 2, Ishwar Nagar, Mathura Road, New Delhi 110065 Tel.: +011-66424400
Works(1): Village: Shyampur, Tehsil: Behror 301701 Distt.: Alwar (Rajasthan) Tel.: +91-08003592097
Works(2): Haryana Organics (A Unit of Globus Spirits Limited) 4 KM., Chulkana Road, Samalkha 132101 Distt.: Panipat (Haryana) Telefax: +91-180-2570122
Works(3): Associated Distilleries (A Unit of Globus Spirits Limited) Hisar Bye-Pass, National Highway, Hisar 125044 (Haryana) Tel.: +91-09896398187
Works(4): Village: Dhandua, Tehsil: Jandaha, Hajipur 844505 Distt.: Vaishali (Bihar) Tel.: +91-9917437425
Works(5): Plot No. B-7,Panagarh Industrial Park,Panagarh 713420 Distt.: Burdwan (West Bengal) Tel.: +91-8800297777
Works(6): Village: Olda, Block Baharagora, Tehsil: Ghatshila, Post: Borsol, Distt.: East Singhbhum, Jharkhand Mob.: +91-9708112376
E-Mail: corporate@globusspirits.in Web: www.globusspirits.com